# Social Housing Accelerator – August 2025 Statement of Assurance – NSW

This Statement of Assurance covers the period 1 January 2025 to 30 June 2025.

### Section 1: Social Housing Accelerator dwelling progress (Clauses 3.a.i and 3.a.ii of the FFA schedule)<sup>1,2,3,4</sup>

Table 1. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Program 1: Restoration of Unhabitable Homes –	Please note that this	program completed	in FY 2024							
Brief Program Description - Restoration of uninhab	itable and warehous	ed 'voids' for early o	delivery of quality ho	using for immediate i	e-tenanting.					
Core information		Status of dwellings	ngs Funding		ding	Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
Target: 290 Actual number of dwellings delivered: 303  Please note that this program concluded in FY 2024. It was initially allocated \$25 million to refurbish 290 dwellings. All funding was fully expended by June 2024, and a total of 303 dwellings were refurbished.	N/A as the project completed in FY 24	N/A	N/A	N/A	N/A	Public Housing	State Government Entity	N/A - General Waitlist	FY 2023-2024	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
303	0	0	303  New Builds – 0 Refurbishments - 303 Acquisitions - 0 Of which Public Housing – 303 Community Housing - 0	\$0	\$25M  Of which  Public Housing – \$25 Million  Community  Housing - 0	N/A	Refurbishments	Over the life of the agreement  Demolished Dwellings – 0 Divestments Dwellings – 0	Please see Table 1a and 1b below.	

<sup>&</sup>lt;sup>1</sup> CORE DEFINITIONS: Please only report on social housing funded by the Social Housing Accelerator in this Statement of Assurance.

<sup>•</sup> Committed: When a project has been formally contracted or a significant component of a multi-stage project has been formally contracted.

<sup>•</sup> Commenced: When the head contractor has site possession and can begin material work on the site.

<sup>•</sup> Completed: When the head contractor has reached practical completion of the work and the site is able to become tenanted.

<sup>•</sup> Spent: When the funds have been paid to the head contractor.

<sup>&</sup>lt;sup>2</sup> DWELLINGS: Dwellings should be reported based on status at the end of the reporting period (as at 30 June). Each dwelling is counted in only one category of committed, commenced or completed.

<sup>•</sup> Newly committed, newly commenced and newly completed report on dwellings that have changed status over the reporting period and report latest status. For example, a project that was committed in February and commenced in April would be counted as newly commenced.

<sup>•</sup> All committed, all commenced and all completed report on dwellings since the start of the program and report the latest status.

<sup>&</sup>lt;sup>3</sup> FUNDING: Funding should be reported exclusive of GST and as at the end of the reporting period (as at 30 June). Funding is counted in one category (either committed or spent).

<sup>&</sup>lt;sup>4</sup> <u>DEMOLITIONS & DIVESTMENTS:</u> This refers to social housing that was demolished or divested in order to build a Social Housing Accelerator funded project.

Table 1a. Total number of new dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 Table 1b. Total number of all dwellings to date by Local Government Area (LGA), as at 30 June 2025 June 2025, as at 30 June 2025

LGA	Number of dwellings					
	Committed	Commenced	Completed			
N/A as the project completed in FY 24	N/A	N/A	N/A			

LGA	Number of dwellings					
	Committed	Commenced	Completed			
Albury			4			
Bathurst			1			
Bayside			14			
Bega Valley			1			
Blacktown			21			
Bland			1			
Burwood			1			
Campbelltown			2			
Canada Bay			10			
Canterbury Bankstown			37			
Central Coast			4			
Clarence Valley			1			
Cootamundra-Gundagai			3			
Cumberland			14			
Dubbo-Regional			4			
Fairfield			17			
Georges River			3			
Hay			1			
Inner West			10			
Junee			2			
Lake Macquarie			8			
Leeton			3			
Lismore			1			
Liverpool			29			
Newcastle			1			
Parkes			1			
Parramatta			5			
Penrith			7			
Randwick			4			
Richmond Valley			2			
Shellharbour			7			
Snowy Valleys			1			
Strathfield			3			
Sutherland			3			
Sydney			30			
Tweed			1			
Wagga Wagga			2			
Warrumbungle			1			
Wollongong			43			
Grand Total	0	0	303			

Table 2. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Program 2: Regional H		l occupancies and man	r homos peress regis	anal NCW					
Core information	ion - Delivering new dua	I occupancies and mand Status of dwellings	r nomes across regio		ding		Additional	information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
Please note that this program was initially allocated \$55 million under SHAP to deliver 100 dwellings. As of June 2025, the full amount has peen committed or spent. With an additional \$4.9 million from the NSW Land and Housing Corporation, the program remains on track to deliver all 100 dwellings.	New builds – 14 Refurbishments - 0 Acquisitions - 0  Of which  Public Housing – 14 Community Housing - 0	New Builds – 50 Refurbishments - 0 Acquisitions - 0  Of which  Public Housing – 50 Community Housing - 0	New builds – 4 Refurbishments - 0 Acquisitions - 0  Of which  Public Housing – 4 Community Housing - 0	\$11.09M  Of which  Public Housing - \$11.09M  Community  Housing - 0	\$12.0M  Of which  Public Housing  - \$12.0M  Community  Housing - 0	Public Housing	State Government Entity	NA - General Waitlist	Year 2023-24 0 2024-25 4 2025-26 96 2026-27 0 2027-28 0 Total 100
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)  38  New Builds – 38 Refurbishments - 0 Acquisitions - 0  Of which  Public Housing – 38 Community Housing - 0	All commenced to date (and not completed)  58  New Builds – 58 Refurbishments - 0 Acquisitions - 0  Of which  Public Housing – 58 Community Housing - 0	All completed to date  4  New Builds – 4 Refurbishments - 0 Acquisitions - 0  Of which  Public Housing – 4 Community Housing - 0	All committed to date (and not spent)  \$46.2M  Of which  Public Housing - \$46.2M  Community  Housing - 0	All spent funding to date  \$13.7M  Of which  Public Housing - \$13.7M  Community  Housing - 0	Additional state contributions and link to existing program (if relevant) \$4.9M from NSW Land and Housing Corporation's own funds	Intended delivery method(s)  New Builds	Demolitions & divestments of social housing stock (if relevant)  Over the reporting period Demolished Dwellings – 5 Divestments Dwellings – 0  Over the life of the agreement – Demolished Dwellings – 32 Divestments Dwellings – 32 Divestments Dwellings – 0	Local Government Area(s)  Please see Table 2 and 2b below.

Table 2a. Total number of <u>new dwellings</u> by Local Government Area (LGA) over the period 1 January 2025 to 30	1
June 2025, as at 30 June 2025	

LGA	Number of dwellings						
	Committed	Commenced	Completed				
Albury		8					
Armidale Regional		2					
Central Coast (Nsw)		4					
Goulburn Mulwaree		12					
Orange	6						
Wagga Wagga							
Tamworth Regional		4	4				
Dubbo Regional	4	4					
Lake Macquarie		4					
Lithgow	4						
Mid-Coast							
Newcastle		2					
Queanbeyan-Palerang Regional		2					
Wollongong		8					
Grand Total	14	50	4				

Table 2b. Total number of <u>all dwellings</u> to date by Local Government Area (LGA), as at 30 June 2025

LGA	Number of dwellings					
	Committed	Commenced	Completed			
Albury		8				
Armidale Regional	9	2				
Central Coast (Nsw)		4				
Goulburn Mulwaree		12				
Orange	6					
Wagga Wagga		8				
Tamworth Regional		4	4			
Dubbo Regional	4	4				
Lake Macquarie		4				
Lithgow	4					
Mid-Coast	8					
Newcastle		2				
Queanbeyan-Palerang Regional	7	2				
Wollongong		8				
Grand Total	38	58	4			

Table 3. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Program 3: Social Homes Brief program Description - Fast tracking the assured delivery of fit-for-purpose new social homes across Greater Sydney as well as some regional NSW localities for people on the priority waitlist.									
Core information	Status of dwellings			Funding		Additional information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
Please note that this program was initially allocated \$200 million under SHAP to deliver 400 dwellings. As of June 2025, the full amount has been committed or spent. With an additional \$23.7 million from the NSW Land and Housing Corporation, the program has committed, commenced, or completed a total of 384 dwellings by June 2025. A further 16 dwellings are expected to be completed by FY 2027. See 'Completion Date' column for details. The program remains on track to deliver all 400 dwellings.	New Builds – 28 Refurbishments - 0 Acquisitions - 0  Of which  Public Housing – 28 Community Housing - 0	New Builds – 30 Refurbishments - 0 Acquisitions - 0  Of which  Public Housing – 30 Community Housing - 0	New Builds – 51 Refurbishments - 0 Acquisitions - 0  Of which  Public Housing – 51 Community Housing - 0	\$23.7M  Of which  Public Housing – \$23.7M  Community  Housing - 0	\$54.6M  Of which  Public Housing – \$54.6M  Community  Housing - 0	Public Housing	State Government Entity	N/A - General waitlist	Year 2023-24 4 2024-25 90 2025-26 250 2026-27 56 2027-28 0 Total 400
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Governmen Area(s)
400	New builds – 28 Refurbishments - 0 Acquisitions - 0  Of which  Public housing – 28 Community housing - 0	New builds – 262 Refurbishments - 0 Acquisitions - 0  Of which  Public housing – 262 Community housing - 0	94  New builds – 94 Refurbishments - 0 Acquisitions - 0  Of which  Public housing – 94 Community housing - 0	\$82.9M  Of which  Public housing – \$82.9M  Community housing - 0	\$142.9M  Of which  Public housing – \$142.9M  Community housing - 0	\$25.8M from NSW Land and Housing Corporation's own funds	New Builds	Over the reporting period Demolished dwellings – 2 Divestments Dwellings – 0  Over the life of the agreement – Demolished dwellings – 99 Divestments Dwellings – 0	Please see Table 3 and 3b below.

Table 3a. Total number of <u>new dwellings</u> by Local Government Area (LGA) over the period 1 January 2025 to 30	J
June 2025, as at 30 June 2025	

LGA	Number of dwellings						
	Committed	Commenced	Completed				
Albury							
Bayside (Nsw)							
Blacktown							
Camden		12					
Campbelltown (Nsw)							
Canterbury-Bankstown							
Central Coast (Nsw)		6					
Cumberland							
Fairfield							
Georges River	16						
Liverpool	12						
Newcastle			9				
Orange							
Parramatta			42				
Randwick							
Sutherland Shire							
Wagga Wagga		12					
Grand Total	28	30	51				

Table 3b. Total number of all dwellings to date by Local Government Area (LGA), as at 30 June 2025

LGA	Number of dwellings				
	Committed	Commenced	Completed		
Albury		24			
Bayside (Nsw)		43			
Blacktown		42			
Camden		12			
Campbelltown (Nsw)		8			
Canterbury-Bankstown			11		
Central Coast (Nsw)		6			
Cumberland		29			
Fairfield		12	8		
Georges River	16				
Liverpool	12				
Newcastle			9		
Orange		6			
Parramatta		48	54		
Randwick		8	10		
Sutherland Shire			2		
Wagga Wagga		24			
Grand Total	28	262	94		

Table 4. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Program 4: Community Housing Provider Partnerships – Mixed Tenure Projects

Brief program Description - Using land and capital to maximise social housing outcomes through mixed tenure projects in partnership with Community Housing Providers. The program leverages Accelerator funding to fast-track social housing, creating the opportunity to layer in concessional finance, HAFF and Accord funding.

Core information

Status of dwellings

Funding

Additional information

funding to fast-track socia	I housing, creating the	<u> </u>	n concessional finance,						
Core information	Status of dwellings				ding	Additional information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
320	270	0	0	\$100.4M	(\$2.2 M) Project at Mascot	Community Housing	State Government	N/A - General Waitlist	Year
Please note that this program was initially allocated \$140 million to deliver 350 dwellings. During the reporting period, \$8.1 million was transferred to Program 5 to support the delivery of an additional 36 community housing dwellings. While this transfer has adjusted the total number of dwellings under the program to 320, it has resulted in a net increase of 16 dwellings. The remaining \$131.9 million has been spent as of June 2025, and the program remains on track to deliver 320 dwellings.	New Builds – 270 Refurbishments - 0 Acquisitions – 0  Of which  Public Housing – 0 Community Housing - 270	New Builds – 0 Refurbishments - 0 Acquisitions – 0  Of which  Public Housing – 0 Community Housing - 0	New Builds – 0 Refurbishments - 0 Acquisitions – 0  Of which  Public Housing – 0 Community Housing - 0	Of which  Public Housing – \$0  Community  Housing - \$100.4M	was removed from SHAP.  Of which  Public Housing – \$0 M Community Housing - (\$2.2 M)		Entity		2023-24 0 2024-25 0 2025-26 48 2026-27 28 2027-28 244 Total 320
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
320	320  New builds – 320  Refurbishments - 0  Acquisitions - 0  Of which  Public housing – 0  Community housing - 320	New builds – 0 Refurbishments - 0 Acquisitions - 0  Of which  Public housing – 0 Community housing - 0	New builds – 0 Refurbishments - 0 Acquisitions - 0  Of which  Public housing – 0 Community housing - 0	\$125.8M  Of which  Public housing – \$0  Community housing - \$125.8M	\$6.1M  Of which  Public housing – \$0  Community housing - \$6.1M	N/A	New builds and acquisitions	Over the reporting period Demolished dwellings – 0 Divestments Dwellings – 0  Over the life of the agreement – Demolished dwellings – 0 Divestments Dwellings – 0	Please see Table 4a and 4b below.

Table 4a. Total number of new dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 Table 4b. Total number of all dwellings to date by Local Government Area (LGA), as at 30 June 2025 June 2025, as at 30 June 2025

LGA	Number of dwellings							
	Committed	Commenced	Completed					
Blacktown	63							
Hornsby	48							
Lane Cove	43							
Port Macquarie-Hastings	66							
Randwick	50							
Grand Total	270	0	0					

LGA	Number of dwellings							
	Committed	Completed						
Bayside (Nsw)	16							
Blacktown	63							
Hornsby	48							
Lane Cove	43							
Parramatta	28							
Port Macquarie-Hastings	66							
Port Stephens	6							
Randwick	50							
Grand Total	320	0	0					

Table 5. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Program 5: Community Housing Innovation Fund (CHIF)

Brief program Description - CHIF aims to increase the supply of social housing and support for general social housing clients by working in partnership with the community housing sector. The CHIF uses a contribution model where DCI puts in unfront funding and CHPs contribute equity, debt, land, tax concessions, philanthropy, etc. to deliver new housing supply projects

contribution model where D			menbate equity, a						
Core information		Status of dwellings			Inding			l information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
Please note that this program was initially allocated \$60 million under SHAP to deliver 140 dwellings. As of June 2025, the full amount has been spent. The program is now on track to deliver 220 dwellings, including 36 dwellings funded through an additional \$8.1 million transfer from Program 4 during the reporting period.	New builds - 0 Acquisitions - 0 Refurbishments - 0  Of which  Community Housing - 0 Public Housing - 0	36  New builds - 28 Acquisitions - 8 Refurbishments - 0  Of which  Community Housing - 36 Public Housing - 0	A2  New builds - 42  Acquisitions - 0  Refurbishments - 0  Of which  Community  Housing - 42  Public Housing - 0	Of which Community Housing - 0 Public Housing — 0	\$8.1M  Of which  Community Housing - \$8.1 mil Public Housing - \$0	Community Housing	Community Housing Provider	N/A - General Waitlist	Year 2023-24 31 2024-25 53 2025-26 95 2026-27 25 2027-28 16 Total 220
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
220	New builds - 0 Refurbishments - 0 Acquisitions - 0  Of which  Community Housing - 0 Public housing - 0	New builds – 105 Acquisitions - 31 Refurbishments - 0  Of which  Community Housing - 136 Public Housing – 0	84  New builds – 42 Acquisition - 42 Refurbishments - 0  Of which  Community Housing - 84 Public Housing – 0	Of which  Community Housing - 0 Public Housing – 0	\$68.1M  Of which  Community Housing - \$68.1M Public Housing - \$0	N/A	New builds and acquisitions	Over the reporting period Demolished dwellings - 0 Divestments Dwellings - 0  Over the life of the agreement - Demolished dwellings - 0 Divestments Dwellings - 0	Please see Table 5a and 5b below.

Table 5a. Total number of new dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 Table 5b. Total number of all dwellings to date by Local Government Area (LGA), as at 30 June 2025 June 2025, as at 30 June 2025

LGA	Number of dwellings							
	Committed	Commenced	Completed					
Blayney			2					
Canterbury-Bankstown		8						
Clarence Valley		24						
Dubbo Regional			14					
Lismore		12						
Parkes			2					
Total	0	36	42					

LGA		Number of dwelling	ŗs		
	Committed	Commenced	Completed		
Albury		10	5		
Bathurst		8			
Blayney			2		
Canterbury-Bankstown		8			
Central Coast			26		
Cessnock		4			
Clarence Valley		16	24		
Coffs Harbour		10			
Dubbo		14	14		
Fairfield		4			
Gunnedah			6		
Kempsey		6			
Lismore		17			
Maitland			5		
Parkes			2		
Riverina		7	0		
Sydney		16	0		
Wagga Wagga		16	0		
Total	0	136	84		

Table 6. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

<b>Program 6:</b> Aborigi		iginal/First Nations housing	ng using AHO design stand	lards					
Core information	Tiption - Delivery of Abort	Status of dwellings	ig using AllO design stand		ding		Additional	information	
Number of dwellings expected under this project	Newly committed or planned (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
Please note that this program was initially allocated \$130.1 million under SHAP to deliver 220 dwellings. As of June 2025, the full amount has been committed or spent. The program is on track to deliver 222 dwellings now.	New builds - 39 Acquisitions - 0 Refurbishments - 0  Of which  Community Housing - 7 Public Housing - 32	New builds - 4 Acquisitions - 4 Refurbishments - 0  Of which  Community Housing - 4 Public Housing - 4	New builds - 40 Acquisitions - 14 Refurbishments - 5  Of which  Community Housing - 16 Public Housing – 43	\$51.3m  Of which  Community Housing  Not Available Public Housing — Not Available  Note: AHO is currently working on the distribution between Community Housing and Public Housing and, therefore, unable to provide this information in this round.	\$23.9M  Of which  Community Housing - \$10.7M  Public Housing — \$13.2M	Community Housing and Public Housing	\$12.8m State government entity capital expenses. \$10.4m community housing grants.	First Nations People	Year 2023-24 13 2024-25 82 2025-26 40 2026-27 87 2027-28 0 Total 222
Number of people/household s housed (or expected to be housed)	All committed or planned to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Governmen Area(s)
222	New builds - 39 Refurbishments - 0 Acquisitions - 0  Of which  Community Housing - 7 Public housing - 32	New builds – 71 Acquisitions - 6 Refurbishments - 11  Of which  Community Housing - 55 Public Housing – 33	95  New builds – 52 Acquisition - 38 Refurbishments - 5  Of which  Community Housing - 35 Public Housing – 60	\$74.7M  Of which  Community Housing - \$25.0M Public Housing — \$49.7M	\$55.4M  Of which  Community Housing - \$22.5M  Public Housing — \$32.9M	N/A	New builds, acquisitions and refurbishment	Over the reporting period Demolished dwellings – 0 Divestments Dwellings – 0  Over the life of the agreement – Demolished dwellings – 0 Divestments Dwellings – 0	Please see Table 6 and 6b below.

Table 6a. Total number of new dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 Table 6b. Total number of all dwellings to date by Local Government Area (LGA), as at 30 June 2025 June 2025, as at 30 June 2025

LGA	Number of dwellings								
	Planned	Commenced	Completed						
Albury	4		3						
Armidale Regional	3		2						
Ballina			2						
Bathurst			1						
Bega	1								
Bega Valley			1						
Blacktown			3						
Bourke			3						
Broken Hill			2						
Campbelltown	5								
Canterbury-Bankstown			2						
Central Coast			2						
Cessnock	3		11						
Clarence Valley	4		1						
Cobar		2							
Cowra	1								
Dubbo Regional			2						
Edward River	2								
Eurobodalla	1								
Griffith	2		3						
Gunnedah			1						
Kyogle			2						
Lismore			2						
Liverpool			1						
Liverpool Plains Shire Council			2						
Maitland			2						
Mid-Coast			5						
Mid-Western Regional	1		2						
Nambucca	2								
Narromine			1						
Orange	6								
Parkes		2							
Richmond Valley	2		1						
Shoalhaven	2		1						
Wagga Wagga			1						
Walgett		2							
Wentworth		2							
Grand Total	39	8	59						

LGA	Number of dwellings							
	Planned	Commenced	Completed					
Albury	4		6					
Armidale			1					
Armidale Regional	3		4					
Ballina			6					
Bathurst			1					
Bega	1							
Blacktown			3					
Bourke			3					
Broken Hill			3					
Campbelltown	5	1						
Canterbury-Bankstown			2					
Central Coast		6						
Cessnock	3	4	12					
Clarence Valley	4		1					
Cobar		2						
Coonamble		5	6					
Cowra	1							
Cumberland		6						
Dubbo Regional		2	2					
Edward River	2		_					
Forbes	_		2					
Griffith	2	2	3					
Inverell	_	4						
Kyogle			2					
Lake Macquarie		4	_					
Lismore		2	3					
Liverpool		_	1					
Maitland			2					
Mid-Coast			5					
Mid-Western Regional	1	1	2					
Nambucca	2	1						
Northern Tablelands			1					
Richmond Valley	2		3					
Shoalhaven	2	2	1					
Tamworth Regional	_	6	4					
Wagga Wagga			1					
Walgett		4	_					
Brewarrina		4						
Wentworth		2						
Parkes		2						
Liverpool Plains Shire Council			2					
Gunnedah		2	2					
Central Coast Council			2					
Eurobodalla	1	4						
Warrumbungle		2	1					
Gilgandra		2	1					
Glen Innes Severn		2						
Moree Plains		4						
Narromine		2	1					
Bogan		10						
Orange	6							
Murray River			1					
Bega Valley			5					
Grand Total	39	88	95					

Table 7. Summary of new activity over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Core information		S	tatus of dwellings			Fun	ding	Addition	nal information		
Newly completed dwellings by intended priority cohorts (if applicable)	Newly committed/planned (and not commenced or completed)		y commenced not completed)	New	ly completed	Newly committed (and not spent) (in Millions)	Newly spent funding (in Millions)	New additional state contributions and links to existing programs	New demolitions & divestments of social housing stock associated with projects		
<ul><li>156 Total</li><li>59 First Nations</li><li>97 General Waitlist</li></ul>	351 Total 351 New builds 0 Refurbishm 0 Acquisition	124 112 12 0	Total  New builds  Refurbishments  Acquisitions	137 14 5	New builds Refurbishments Acquisitions	\$186.49M	\$96.4M	\$30.7M	7 Demolished dwellings 0 Divested dwellings		
Number of people/households housed (or expected to be housed)  1565	Of which  277 Community housing  74 Public housing	Of w 40 84	Community housing Public housing	Of w 58	hich  Community housing  Public housing	Of which  \$100.4M   Community housing  \$34.79M   Public housing  Note: The disaggregation of funding by community housing and public housing does not contain \$51.3 million in newly committed funding from Program 6 as the program area is currently working on this distribution. See Table 6 for more details.	Of which  \$16.6M   Community housing  \$79.8M   Public housing		Newly completed dwellings by Local Government Areas  See Table 7a below		

Table 7a. (Optional) Total number of newly completed dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

LGA		Number of dwellings	
	Committed	Commenced	Completed
Albury	4	8	3
Armidale Regional	3	2	2
Ballina	0	0	2
Bathurst	0	0	1
Bayside (Nsw)	63	0	0
Bega	1	0	0
Bega Valley	0	0	1
Blacktown	48	0	3
Blayney	0	0	2
Bourke	0	0	3
Broken Hill	0	0	2
Camden	0	12	0
Campbelltown	5	0	0
Canterbury-Bankstown	0	8	2
Central Coast	0	10	2
Cessnock	3	0	11
Clarence Valley	4	16	25

LGA	Number of dwellings								
	Committed	Commenced	Completed						
Cobar	0	2	0						
Cowra	1	0	0						
Dubbo Regional	4	4	16						
Edward River	2	0	0						
Eurobodalla	1	0	0						
Georges River	16	0	0						
Goulburn Mulwaree	0	12	0						
Griffith	2	0	3						
Gunnedah	0	0	1						
Hornsby	43	0	0						
Kyogle	0	0	2						
Lake Macquarie	0	4	0						
Lismore	0	12	2						
Lithgow	4	0	0						
Liverpool	12	0	1						
Liverpool Plains Shire Council	0	0	2						
Maitland	0	0	2						
Mid-Coast	0	0	5						
Mid-Western Regional	1	0	2						
Nambucca	2	0	0						
Narromine	0	0	1						
Newcastle	0	2	9						
Orange	12	0	0						
Parkes	0	2	2						
Parramatta	66	0	42						
Port Stephens	50	0	0						
Queanbeyan-Palerang Regional	0	2	0						
Richmond Valley	2	0	1						
Shoalhaven	2	0	1						
Tamworth Regional	0	4	4						
Wagga Wagga	0	12	1						
Walgett	0	2	0						
Wentworth	0	2	0						
Wollongong	0	8	0						
Grand Total	351	124	156						

Table 8. Summary of <u>all activity</u> to date, as at 30 June 2025

	Core info	ormation				Sta	atus of dwellings			Funding				Additional information		
All completed dwellings by intended priority cohorts (if applicable)		All dwelling completion (or expecte completion	date date (and not commenced or completed)		and not enced or	(and not completed)		All completed		All committed to date (and not spent)		All spent funding to date		All additional state contributi ons to date and links to existing programs	All demolitions & divestments of social housing stock to date	
	Total	Year	Number	425	Total	544	Total	580	Total	\$329.6M		\$311.2M		\$30.7M	131	Demolished
OF	First Nations	2023-24	351	425	New builds	496 New builds	192	New builds							dwellings	
95	First Nations	2024-25	229	0	Refurbishments	11	Refurbishments	308	Refurbishments						0	Divested
485	General	2025-26	529	0	Acquisitions	37	Acquisitions	80	Acquisitions							dwellings
463	Waitlist	2026-27	196													
Numl	er of	2027-28	260	Of whi	ch	Of wh	ich	Of whice	ch	Of which		Of which			All com	pleted
peop	e/households	Total	1565	327	Community	191	Community	119	Community	\$150.8M	Community	\$96.7M	Community		dwelling	gs by Local
house	d (or expected to				housing		housing		housing		housing		housing		Govern	ment Areas
be ho	used)			98	Public	353	Public	461	Public	\$178.8M	Public	\$214.5M	Public		to date	
	1565				housing		housing		housing		housing		housing		See Tab	le 8a below

Table 8a. (Optional) Total number of <u>all completed dwellings</u> to date by Local Government Area (LGA), as at 30 June 2025

LGA		Number of dwellings	
	Committed	Commenced	Completed
Albury	4	42	15
Armidale	0	0	1
Armidale Regional	12	2	4
Ballina	0	0	6
Bathurst	0	8	2
Bayside	16	43	14
Bega	1	0	0
Bega Valley	0	0	6
Blacktown	63	42	24
Bland	0	0	1
Blayney	0	0	2
Bogan	0	10	0
Bourke	0	0	3
Brewarrina	0	4	0
Broken Hill	0	0	3
Burwood	0	0	1
CAMDEN	0	12	0
Campbelltown	5	9	2
Canada Bay	0	0	10
Canterbury Bankstown	0	8	50
Central Coast	0	16	30

LGA	Number of dwellings					
	Committed	Commenced	Completed			
Central Coast Council	0	0	2			
Cessnock	3	8	12			
Clarence Valley	4	16	26			
Cobar	0	2	0			
Coffs Harbour	0	10	0			
Coonamble	0	5	6			
Cootamundra-Gundagai	0	0	3			
Cowra	1	0	0			
Cumberland	0	35	14			
Dubbo	0	14	14			
Dubbo Regional	4	6	6			
Edward River	2	0	0			
Eurobodalla	1	4	0			
Fairfield	0	16	25			
Forbes	0	0	2			
Georges River	16	0	3			
Gilgandra	0	2	1			
Glen Innes Severn	0	2	0			
Goulburn Mulwaree	0	12	0			
Griffith	2	2	3			
Gunnedah	0	2	8			
Hay	0	0	1			
HORNSBY	48	0	0			
Inner West	0	0	10			
Inverell	0	4	0			
Junee	0	0	2			
Kempsey	0	6	0			
Kyogle	0	0	2			
Lake Macquarie	0	8	8			
LANE COVE	43	0	0			
Leeton	0	0	3			
Lismore	0	19	4			
Lithgow	4	0	0			
LIVERPOOL	12	0	30			
Liverpool Plains Shire Council	0	0	2			
Maitland	0	0	7			
Mid-Coast	8	0	5			
Mid-Western Regional	1	1	2			
Moree Plains	0	4	0			
Murray River	0	0	1			
Nambucca	2	1	0			
Narromine	0	2	1			
Newcastle	0	2	10			
Northern Tablelands	0	0	1			
Orange	12	6	0			
Parkes	0	2	3			
Parramatta	28	48	59			
Penrith	0	0	7			
i Cinitii	•	<b>'</b>	<b>'</b>			

LGA		Number of dwellings	
	Committed	Commenced	Completed
PORT MACQUARIE-HASTINGS	66	0	0
PORT STEPHENS	6	0	0
Queanbeyan-Palerang Regional	7	2	0
Randwick	50	8	14
Richmond Valley	2	0	5
Riverina	0	7	0
Shellharbour	0	0	7
Shoalhaven	2	2	1
Snowy Valleys	0	0	1
Strathfield	0	0	3
Sutherland	0	0	3
SUTHERLAND SHIRE	0	0	2
Sydney	0	16	30
Tamworth Regional	0	10	8
Tweed	0	0	1
Wagga Wagga	0	48	3
Walgett	0	4	0
Warrumbungle	0	2	2
Wentworth	0	2	0
Wollongong	0	8	43
Grand Total	425	544	580

# **Table 9. Announcements related to projects**

Project	Date	Description	Link
	announced		
Community	9 May 2025	Ministerial media release on more social housing in New South Wales funded by the SHAF.	https://www.nsw.gov.au/departments-and-agencies/homes-nsw/news/delivering-more-social-
Housing			housing-for-new-south-wales
Innovation	2 May 2025	Ministerial media release on more than 100 new homes for seniors in Sydney funded by the	https://www.nsw.gov.au/departments-and-agencies/homes-nsw/news/more-than-100-new-
Fund (CHIF)		SHAF.	homes-for-seniors-sydney
	29 April 2025	Ministerial media release on new social housing in Wallsend funded by the SHAF.	https://www.nsw.gov.au/departments-and-agencies/homes-nsw/news/delivering-new-social-
			housing-for-wallsend
	3 April 2025	Ministerial media release on new social housing in Blayney funded by the SHAF.	https://www.nsw.gov.au/departments-and-agencies/homes-nsw/news/new-homes-to-tackle-
			housing-crisis-blayney

### Section 2: Changes to social housing wait lists (Clause 3.a.iii of the FFA schedule)<sup>5</sup>

### Table 10: Changes to social housing wait list times over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Number of people/households o	on social housing wait lists	Number of people/households on so	Median social housing wait time (in days)**			
As at 1 January 2025 (beginning of reporting period)	As at 30 June 2025	Newly added applicants this reporting period	Newly housed applicants this reporting period	Newly removed applicants this reporting period	As at 1 January 2025	As at 30 June 2025
63,260	65,569	11,681	3,869	5,510  - Due to parameter variations* - Due to policy changes*	,	Priority – 122 days General – 441 days

### Table 11: Changes to social housing wait list times since 30 June 2023, as at 30 June 2025

Number of people/households	on social housing wait lists	Number of people/households on so	Median social housing wait time**				
As at 30 June 2023 (beginning of Accelerator)	As at 30 June 2025	All added applicants to date	All housed applicants to date	All removed applicants to date	As at 30 June 2023	As at 30 June 2025	
55,880	65,569	45,778	16,154		Priority – 90 days General – 685 days	Priority – 122 days General – 441 days	

<sup>\*</sup>Please note that disaggregating the number of removed applicants due to parameter variations and policy changes is a new feature in the current SoA template. The existing data collection processes do not currently support this disaggregation, however, it has been noted for future SoAs.

Social housing wait list periods = median waiting times for housed from the NSW Housing Register (priority and general) in the rolling 12 months, at the end of the reporting period, as reported on the website: https://dcj.nsw.gov.au/about-us/families-and-communities-statistics/social-housing-waiting-list-data.html

## Section 3: Social and affordable housing policy commitments announced or introduced since the previous reporting period (Clause 3.b.i)<sup>6</sup>

### Table 12: Social and affordable housing policy commitments

	011		
Policy commitment	Date effective	Estimated effect on social and affordable housing supply	Additional comments
Housing Amendment Act 2025	2 Mar 2025	This Act amended the Housing Act 2001 to empower the Minister for Housing to have the	Link - https://www.parliament.nsw.gov.au/bills/Pages/bill-
		same functions as the NSW Land and Housing Corporation, enabling them to acquire, deal	details.aspx?pk=18703
		with, and transfer land and property to deliver social and affordable housing.	

Signature of clearing officer: Name: Rebecca Pinkstone Position: Chief Executive Officer Homes NSW Date: 16/09/25

<sup>\*\*</sup> Please note that average social housing wait time is a new feature in the current SoA template. The existing data reporting processes allow for reporting on median wait time, however, reporting on average wait time has been noted for future SoAs.

<sup>&</sup>lt;sup>5</sup> Parameter variation refers to applicants removed off social wait lists outside of allocations or policy changes. For example, being found ineligible or because no contact can be made.

<sup>&</sup>lt;sup>6</sup> Please note that the reporting requirements for planning, zoning and land release reforms will be done through the National Planning Reform Blueprint.

# Social Housing Accelerator – August 2025 Statement of Assurance – Victoria

This Statement of Assurance was due 31 August 2025 and covers the period 1 January 2025 to 30 June 2025.

# Section 1: Social Housing Accelerator dwelling progress (Clauses 3.a.i and 3.a.ii of the FFA schedule)

Table 1. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

	ale Redevelopment on (									
Program to redevelop	underutilised infill sites	s, usually with one exist	ting dwelling, on Hor	nes Victoria own	ed sites in metro Me	lbourne				
Core information		Status of dwellings		Fu	nding¹	Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
210	39	136	27	\$70.0 million	\$22.6 million for Q3 & Q4 FY25	Public Housing	State government entity (Homes Victoria)	n/a	June 2027	
Number of people/households housed (or expected	All committed to date (and not commenced or	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if	Intended delivery method(s)	Demolitions & divestments of social housing stock (if	Local Government Area(s)	
to be housed) 210	completed) 39	136	35	\$70.0 million	\$32.6 million PTD	relevant) n/a	New builds	relevant) Anticipated total	Banyule	
								demolitions: 46 homes	Bayside Boroondara Brimbank Casey Darebin Frankston Greater Dandenon Hume Kingston Knox Manningham Maribyrnong Maroondah Merri-bek Monash Mornington Penin Whitehorse Wyndham	

<sup>&</sup>lt;sup>1</sup> Newly committed (and not spent) funding includes contracts signed but not loaded in financial systems as at June 30 2025.

Approach 2 – Large Sc	Approach 2 – Large Scale Development on Homes Victoria or Other Government Land											
Core information		Status of dwellings		Fu	nding <sup>2</sup>		Additional in	formation				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)			
361	53	248	0	\$293.4 million	\$21.9 million for Q3 & Q4 FY25	Public and community housing	State government entity (Homes Victoria); Community Housing Provider	n/a	June 2028			
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)			
361	53	308	0	\$293.4 million	\$27.1 million PTD	A total of \$76.5 million additional funding has been provided by Victorian State Government across sites:  • Banksia Gardens, Broadmeadows - \$39.2m co-contribution under Big Housing Build • Bell Bardia, Heidelberg West - \$37.3m co-contribution under Big Housing Build	New builds	Anticipated total demolitions: 196 homes	Banyule Hume Melbourne			

\_\_\_\_

<sup>&</sup>lt;sup>2</sup> Newly committed (and not spent) funding includes contracts signed but not loaded in financial systems as at June 30 2025.

Core information Status of dwellings				F	unding <sup>3</sup>	Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
78	0	2	22	\$3.1 million	\$12.3 million for Q3 & Q4 FY25	Community Housing	Aboriginal Community- Controlled Organisation; Traditional Owners; Community Housing Provider	First Nations	July 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
78	0	2	76	\$3.1 million	\$50.10 million PTD	n/a	Acquisitions	Nil	Bayside Brimbank Casey Darebin Frankston Glen Eira Greater Dandenon Hume Kingston Knox Manningham Maribyrnong Maroondah Melton Merri-bek Nillumbik Port Phillip Whitehorse Whittlesea Wyndham Yarra Ranges		

<sup>&</sup>lt;sup>3</sup> Newly committed (and not spent) funding includes contracts signed but not loaded in financial systems as at June 30 2025.

Core information		Status of dwellings		Fu	ınding <sup>4</sup>	Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
148	71	42	35	\$13.8 million	\$5.7 million for Q3 & Q4 FY25	Public Housing	State government entity (Homes Victoria)	n/a	June 2026		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
148	71	42	35	\$13.8 million	\$6.4 million PTD	n/a	Refurbishments	Nil	Banyule Bayside Boroondara Brimbank Casey Darebin Frankston Glen Eira Greater Dandenor Hobsons Bay Hume Kingston Knox Maribyrnong Maroondah Melton Merri-bek Monash Moonee Valley Mornington Penin Port Phillip Stonnington Whitehorse Wyndham		

<sup>&</sup>lt;sup>4</sup> Newly committed (and not spent) funding includes contracts signed but not loaded in financial systems as at June 30 2025.

Table 2. Summary of <u>new activity</u> over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Core information		S	tatus of dwellings			Fun	ding	Addition	al infor	mation	
Newly completed dwellings by intended priority cohorts (if applicable)	Newly committed (and not commence completed)		y commenced not completed)	Newl	y completed	Newly committed (and not spent)	Newly spent funding	New additional state contributions and links to existing programs	divest housir	New demolitions & divestments of social housing stock associated with projects	
22 Total 22 First Nations  Number of people/households housed (or expected to be housed)  797 households	163 Total 92 New builds 71 Refurbishme 0 Acquisitions  Of which 53 Community housing 110 Public housi	2 Of w 2	New builds Refurbishments Acquisitions  nich Community housing	84 27 35 22 Of wl 22 62	Total New builds Refurbishments Acquisitions  nich Community housing Public housing	\$380.3 million  Of which  \$61.6m   Community housing   \$318.7m   Public housing	\$62.5 million  Of which  \$22.8m   Community housing   \$39.8m   Public housing		-	Demolished dwellings Divested dwellings  completed dwellings al Government Areas ble 2a	

Table 2a. (Optional) Total number of newly completed dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

LGA	Number of new dwellings
Banyule	4
Bayside	2
Brimbank	5
Casey	2
Darebin	5
Frankston	4
Greater Dandenong	5
Hobsons Bay	2
Hume	9
Knox	7
Manningham	2
Maribyrnong	5
Maroondah	6
Melton	1
Merri-bek	2
Mornington Peninsula	6
Port Phillip	2
Whitehorse	2
Wyndham	5
Yarra	4
Yarra Ranges	1
Total	84

Table 3. Summary of all activity to date, as at 30 June 2025

Core info	ormation				Sta	tus of dwellings				Fun	ding		Additional information		ation
All completed dwellings by intended priority cohorts (if applicable)	All dwelling completion (or expecte completion	date d		mitted to date t commenced or ted)		not completed)		All comm date (and	nitted to d not spent)	All speni date	t funding to	All additional state contributions to date and links to existing programs	All demolitions & divestments of social housing stock to date		
76 Total 76 First Nations  Number of people/households housed (or expected to be housed) 797 households	Year 2023-24 2024-25 2025-26 2026-27 2027-28 Total	Number  24  122  163  218  270  797	163 92 71 0 Of whic 53 111	New builds Refurbishments Acquisitions  h Community housing Public housing	488 444 42 2 Of whi 62 426	New builds Refurbishments Acquisitions  ch Community housing Public housing		New builds Refurbishments Acquisitions  h Community housing Public housing	\$380.3 m  Of which \$62.0m  \$318.3m		\$116.0 r  Of which \$63.5m  \$52.5m		A total of \$76.5 million additional funding has been provided by Victorian State Government across sites: •Banksia Gardens, Broadmeadows - \$39.2m co- contribution under Big Housing Build •Bell Bardia, Heidelberg West - \$37.3m co- contribution under Big Housing Build	dwellir	Demolished dwellings Divested dwellings npleted lags by Local lament Areas to ble 3a

Table 3a. (Optional) Total number of <u>all completed dwellings</u> to date by Local Government Area (LGA), as at 30 June 2025

LGA	Number of dwellings
Banyule	4
Bayside	5
Brimbank	6
Casey	1
Darebin	15
Frankston	13
Glen Eira	1
Greater Dandenong	5
Hobsons Bay	2
Hume	10
Kingston	4
Knox	7
Manningham	6
Maribyrnong	10
Maroondah	8
Melton	3
Merri-bek	2
Monash	1
Mornington Peninsula	6
Nillumbik	3
Port Phillip	6

LGA	Number of dwellings
Whitehorse	3
Whittlesea	1
Wyndham	16
Yarra	4
Yarra Ranges	4
Total	146

### Table 4. Announcements related to projects

Project	Date announced	Description	Link
Elgin Towers, Carlton	Thursday 28	Announcement of concept designs for the 248 new social homes and community spaces that will replace 60-	Designs Unveiled For Hundreds Of Homes In Carlton
	November 2024	year-old, 17-storey red brick public housing towers in Carlton, delivered in partnership between the Allan Labor	(https://www.premier.vic.gov.au/designs-unveiled-hundreds-
		Government and the Albanese Government.	homes-carlton)

### Section 2: Changes to social housing wait lists (Clause 3.a.iii of the FFA schedule)<sup>5</sup>

#### Table 5: Changes to social housing wait list times over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Number of people/hou	seholds on social housing wait lists	Number of people/ho lists	useholds on social ho	using added or removed from social housing wait	Average social housing wait time (in days)		
As at 1 January 2025 (beginning of reporting period)	As at 30 June 2025	Newly added applicants this reporting period	Newly housed applicants this reporting period	Newly removed applicants this reporting period	As at 1 January 2025	As at 30 June 2025	
55,024	N/A	N/A <sup>6</sup>	3,286	N/A Due to policy changes	The median (50th percentile) wait time for newly allocated greatest needs households for public housing (in months) is 15 months. <sup>7</sup>	The median (50th percentile) wait time for newly allocated greatest needs households for public housing (in months) is 15 months.8	

### Table 6: Changes to social housing wait list times since 30 June 2023, as at 30 June 2025

Number of people/hou	seholds on social housing wait lists	Number of people/ho lists	useholds on social ho	using adde	Average social housing wait time (in days)		
As at 30 June 2023 (beginning of Accelerator)	peginning of to date applicants to date			All remo	ved applicants to date	As at 30 June 2023	As at 30 June 2025
55,822	N/A	N/A <sup>9</sup>	14,749	N/A N/A	Due to parameter variations  Due to policy changes	The median (50th percentile) wait time for newly allocated greatest needs households for public housing (in months) is 19 months. 10	The median (50th percentile) wait time for newly allocated greatest needs households for public housing (in months) is 15 months. <sup>11</sup>

# Section 3: Social and affordable housing policy commitments announced or introduced since the previous reporting period (Clause 3.b.i)<sup>12</sup>

### Table 7: Social and affordable housing policy commitments

_	able 7. Social and anortable nousing policy communication										
	Policy commitment	Date effective	Estimated effect on social and affordable housing supply	Additional comments							
Ī	No additional policy commitments announced within the reporting period.										

Signature of clearing officer (Deputy Secretary or equivalent):

Name: Simon Newport Position: Chief Executive Officer, Homes Victoria Date: 16 / 09 / 25

<sup>&</sup>lt;sup>5</sup> Parameter variation refers to applicants removed off social wait lists outside of allocations or policy changes. For example, being found ineligible or because no contact can be made.

<sup>&</sup>lt;sup>6</sup> Victoria does not report on additions to the waitlist

<sup>&</sup>lt;sup>7</sup> Report on Government Services, Housing, 2025

<sup>&</sup>lt;sup>8</sup> Report on Government Services, Housing, 2025

<sup>&</sup>lt;sup>9</sup> Victoria does not report on additions to the waitlist

 $<sup>^{\</sup>rm 10}$  Report on Government Services, Housing, 2024

<sup>&</sup>lt;sup>11</sup> Report on Government Services, Housing, 2025

<sup>&</sup>lt;sup>12</sup> Please note that the reporting requirements for planning, zoning and land release reforms will be done through the National Planning Reform Blueprint.

# Social Housing Accelerator – August 2025 Statement of Assurance – Queensland

This Statement of Assurance was due 31 August 2025 and covers the period 1 January 2025 to 30 June 2025.

# Section 1: Social Housing Accelerator dwelling progress (Clauses 3.a.i and 3.a.ii of the FFA schedule)

Table 1. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Project 1	Project 1											
Core information	St	atus of dwellings		Funding			Additio	nal information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)			
34	0	0	34			Community housing	Community housing provider	Social housing register applicants	May 2025			
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)			
34	0	0	34				New build	0	Sunshine Coast (R)			
Project 2												
Core information	St	atus of dwellings		Funding		Additional information						
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)			
2	0	0	0			Public housing	State Government	First Nations people	December 2024			
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)			
2	0	0	2				New build	0	Carpentaria (S)			
Project 3												
Core information	St	atus of dwellings	ı.	Funding	3		Additio	nal information	I:			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)			
2	0	0	2			Public housing	State Government	Social housing register applicants	June 2025			
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)			

2	0	0	2				New build	0	Central Highlands (R)		
Project 4											
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
4	0	0	4			Public housing	State Government	Social housing register applicants	April 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
4	0	0	4				New build	0	Burdekin (S)		
Project 5											
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
6	0	0	6			Public housing	State Government	Social housing register applicants	April 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
6	0	0	6				New build	0	Mareeba (S)		
Project 6											
Core information	St	atus of dwellings		Funding		Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
10	0	0	0			Community housing	Community housing provider	Social housing register applicants	November 2026		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
10	10	0	0				New build	0	Fraser Coast (R)		
Project 7											
Core information	St	atus of dwellings		Funding		Additional information					

Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
7	0	0	7			Public housing	State Government	Social housing register applicants	June 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
7	0	0	7				New build	0	Fraser Coast (R)		
Project 8											
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
16	0	0	0			Public housing	State Government	Social housing register applicants	December 2024		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
16	0	0	16				Turnkey	0	Charters Towers (R)		
Project 9		ž									
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
20	0	0	0			Public housing	State Government	Social housing register applicants	December 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
20	0	20	0				New build	0	Redland (C)		

Project 10											
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
10	0	0	0			Public housing	State Government	Social housing register applicants	September 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
10	0	10	0				New build	0	Gladstone (R)		
Project 11											
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
6	0	0	0			Community housing	Community housing provider	Social housing register applicants	November 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
6	0	6	0				Turnkey	0	Cairns (R)		
Project 12											
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
5	0	0	0			Public housing	State Government	Social housing register applicants	August 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
5	0	5	0				New build	0	Mackay (R)		

Project 13										
Core information	St	atus of dwellings		Funding		Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
6	0	0	0			Public housing	State Government	Social housing register applicants	October 2025	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
6	0	6	0				New build	0	Mackay (R)	
Project 14				w						
Core information	St	atus of dwellings		Funding			Additio	nal information		
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
2	0	0	2			Public housing	State Government	Social housing register applicants	June 2025	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
2	0	0	2				New build	0	Fraser Coast (R)	
Project 15										
Core information	St	atus of dwellings		Funding		Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
3	0	0	0			Public housing	State Government	First Nations people	August 2025	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
3	0	3	0				New build	0	Cook (S)	
Project 16										
Core information	Status of dwellings			Funding		Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
2	0	0	0			Public housing	State Government	First Nations people	July 2025	

Number of boused (or expected of commenced to lose in long or date plan for the lose of commenced to lose in long or date plan for the lose of commenced to lose in lo						ģ. 3					
Conce information   Completed   Complete	people/households housed (or expected	to date (and not commenced or	commenced to date (and not	completed to	1. The second se		contributions and link to existing program (if	The state of the s		100	
Number of dwelling expected under the project of welling expected under the project of welling expected under the project of commenced project of the proj	2	0	2	0				New build	0	Cook (S)	
Number of evenling expected under this project of commenced or completed of completed or complet	Project 17					District Co.	100 - 00.				
Number of dwelling project of welling project of welling on to commenced and not completed of and to to completed of and to to completed of and to completed of and to the total (and to be founded for expected of the founded fo	Core information	St	atus of dwellings		Funding			Additio	nal information		
Number of dwelling expected under this object of completed or to be housed)   Newly committed and people/households housed for expected under this object of the decided of the commenced or completed or completed)   Newly committed to date (and not to be housed)   Newly committed and people/households housed for expected under this object of the decided of the loused of expected under this object of the loused of expected under this or completed)   Newly committed (and not commenced or to be housed)   Newly committed (and not commenced or to be housed)   Newly committed (and not commenced or to be housed)   Newly committed (and not commenced or to be housed)   Newly committed (and not commenced or to be housed)   Newly committed (and not commenced to be housed)   Newly committed (and not commenced or completed)   Newly committed (and not commenced or com	expected under this	committed (and not commenced	commenced (and not	and the second second			Type of dwelling	Category of recipient		(or expected	
Decolpinous holds to be housed for expected bounded for expected to be housed for expected or completed to be housed for expected to the ho	2	0	0	2			Public housing	State Government		March 2025	
Popiet 18   Popi	people/households housed (or expected	to date (and not commenced or	commenced to date (and not	completed to	2		contributions and link to existing program (if			The state of the s	
Number of dwellings expected under this project   Number of date (and not completed)   Newly committed (and not completed)   Newly completed (and not completed)   Newly com	2	0	0	2				New build	0	Gladstone (R)	
Number of dwelling expected under this project  2 0 0 0 2 1 1 1	Project 18										
Number of awelling expected under this project of owner completed) of commenced or completed of completed of completed or completed of completed or	Core information	St	atus of dwellings		Funding		Additional information				
Number of people/households housed (or expected to be housed)  2 0 0 2 1	expected under this	committed (and not commenced	commenced (and not	CONTRACTOR OF THE PARTY OF THE			Type of dwelling	Category of recipient		(or expected	
people/households housed (or expected to be housed)  The project 19  The proje	2	0	0	2			Public housing	State Government		March 2025	
Project 19           Core information         Status of dwellings expected under this project         Newly committed (and not commenced or completed)         Newly completed         Newly committed (and not spent)         Newly committed (and not completed)         Newly committed (and not spent)         Newly spent funding         Type of dwelling         Category of recipient (if applicable)         Intended priority cohorts (if applicable)         Completion date (or expected completion)           8         0         0         8         ■         ■         Public housing         State Government         Social housing register applicants         February 2025           Number of people/households housed (or expected to be housed)         All committed (and not completed)         All committed to date (and not completed)         All completed to date (and not completed)         All committed to date (and not completed)         All committed to date (and not completed)         All committed to date (and not completed)         Intended delivery method(s)         Demolitions & divestments of social housing stock (if relevant)         Local Government Area(s)	people/households housed (or expected	to date (and not commenced or	commenced to date (and not	completed to	The section of the se	A CONTRACTOR OF THE PROPERTY O	contributions and link to existing program (if				
Core informationStatus of dwellings expected under this projectNewly committed (and not completed)Newly completedNewly committed (and not completed)Newly committed (and not spent)Newly spent fundingType of dwellingCategory of recipientIntended priority cohorts (if applicable)Completion date (or expected completion)8008■Public housingState GovernmentSocial housing register applicantsFebruary 2025Number of people/households housed (or expected to be housed)All committed to date (and not completed)All committed to date (and odate (and not completed)All committed to date (and not spent)All spent funding to dateAdditional state contributions and link to existing program (if relevant)Intended delivery 	2	0	0	2				New build	0	Gladstone (R)	
Number of dwellings expected under this project  8 0 0 0 8 I Demoissed (and not completed)  Number of people/households housed (or expected to be housed)  Newly committed (and not commenced completed)  Newly committed (and not spent)  Newly spent funding  Public housing  Additional state contributions and link to existing program (if relevant)  Demolitions & divestments of social housing stock (if relevant)  Newly commenced (or expected (or expected completion)  Category of recipient lintended priority cohorts (if applicable)  Category of recipient lintended priority cohorts (if applicable)  Social housing register applicants  February 2025  Additional state contributions and link to existing program (if relevant)  Demolitions & divestments of social housing stock (if relevant)  Area(s)	Project 19										
Number of dwellings expected under this project  8	Core information	St	atus of dwellings		Funding		Additional information				
Number of people/households housed (or expected to be housed)  All committed to date (and not completed)  All commenced to date (and not completed)  All committed to date (and not completed)  All committed to date (and not completed)  All committed to date (and not completed to date (and not completed)  All committed to date (and not completed)  All committed to date (and not completed)  All spent funding to date  Contributions and link to existing program (if relevant)  The product of people/households applicants  All committed to date (and not completed to date)  All spent funding to date  Contributions and link to existing program (if relevant)  The product of people is applicants  All committed to date (and not completed to date)  All committed to date (and not completed to date)  All committed to date (and not completed to date)  Completed to date (and not completed)  Completed to date (and not co	expected under this	committed (and not commenced	commenced (and not		Annual Control of the		Type of dwelling	Category of recipient		(or expected	
people/households housed (or expected to be housed)  to date (and not commenced to be housed)  to date (and not commenced to completed)  All committed to date (and not completed to date (and not completed)  All committed to date (and not completed to date (and not completed to date)  All committed to date (and not completed to date)  All spent funding to date  to date  are relevant)  Demolitions & divestments of social housing stock (if relevant)  Area(s)	8	0	0	8			Public housing	State Government		February 2025	
8 0 0 8 New build 0 South Burnett (R)	people/households housed (or expected	to date (and not commenced or	commenced to date (and not	completed to	137		contributions and link to existing program (if			27 29 27	
	8	0	0	8				New build	0	South Burnett (R)	

Project 20											
Core information	St	atus of dwellings		Funding		Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
5	0	0	5			Public housing	State Government	Social housing register applicants	May 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
5	0	0	5				New build	0	Bundaberg (R)		
Project 21				-							
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
8	0	0	8			Public housing	State Government	Social housing register applicants	June 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
8	0	0	8				New build	0	Southern Downs (R)		
Project 22											
Core information	St	atus of dwellings		Funding		Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
12	0	0	0			Community housing	Community housing provider	Social housing register applicants	November 2024		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
12	0	0	12				Turnkey	0	Townsville (C)		

Project 23											
Core information	St	atus of dwellings		Funding		Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
5	0	5	0			Community housing	Community housing provider	Social housing register applicants	October 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
5	0	5	0				Turnkey	0	Townsville (C)		
Project 24											
Core information	St	atus of dwellings		Funding	per la companya di salah s		Additio	nal information	<u> </u>		
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
6	0	6	0			Public housing	State Government	Social housing register applicants	November 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
6	0	6	0				New build	0	Bundaberg (R)		
Project 25			e <del>e</del>								
Core information	St	atus of dwellings		Funding	a	Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
10	0	0	0			Community housing	Community housing provider	First Nations people	November 2025		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
10	0	10	0				Turnkey	0	Cairns (R)		

Project 26										
Core information	St	atus of dwellings		Funding		Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
4	0	4	0			Community housing	Community housing provider	First Nations people	September 2025	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
4	0	4	0				Turnkey	0	Cairns (R)	
Project 27										
Core information	St	atus of dwellings		Funding			Additio	nal information		
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
18	0	18	0			Public housing	State Government	Social housing register applicants	May 2026	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
18	0	18	0				New build	3	Logan (C)	
Project 28				india.		<del></del>				
Core information	St	atus of dwellings		Funding		Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
1	1	0	0			ATSI housing	Community housing provider	First Nations people	January 2027	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
1	1::	0	0				New build	0	Yarrabah (S)	

Project 29											
Core information	St	atus of dwellings		Funding		Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
1	1::	0	0			ATSI housing	Community housing provider	First Nations people	January 2027		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
1	1	0	0				New build	0	Yarrabah (S)		
Project 30											
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
1	1	0	0			ATSI housing	Community housing provider	First Nations people	January 2027		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
1	1	0	0				New build	0	Yarrabah (S)		
Project 31											
Core information	St	atus of dwellings		Funding		Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
1	1	0	0			ATSI housing	Community housing provider	First Nations people	January 2027		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
1	1:	0	0				New build	0	Yarrabah (S)		

Project 32									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	January 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				New build	0	Yarrabah (S)
Project 33									
Core information	St	atus of dwellings		Funding			Additio	nal information	·
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	January 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1:	0	0				New build	0	Yarrabah (S)
Project 34									
Core information	St	atus of dwellings	•	Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	January 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				New build	0	Yarrabah (S)
Project 35									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)

		1	2				I	I	
1	1	0	0		,	ATSI housing	Community housing provider	First Nations people	January 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				New build	0	Yarrabah (S)
Project 36				30 X	S	·			
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	January 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1::	0	0				New build	0	Yarrabah (S)
Project 37									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0		55	ATSI housing	Community housing provider	First Nations people	January 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				New build	0	Yarrabah (S)
Project 38									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
3	3	0	0			Community housing	Community housing provider	First Nations people	April 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
3	3	0	0				New build	0	Hinchinbrook (S)
				NO. 100	- AL				

Project 39									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1.3	0	0			ATSI housing	Community housing provider	First Nations people	March 2028
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Torres Strait Island (R)
Project 40									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	March 2028
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Torres Strait Island (R)
Project 41									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	March 2028
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Torres Strait Island (R)
Project 42									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)

1	1	0	0			ATSI housing	Community Housing Provider	First Nations people	March 2028
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Torres Strait Island (R)
Project 43		<i>8</i> .		55	S	**			ecr
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	March 2028
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1::	0	0				Extension	0	Torres Strait Island (R)
Project 44									
Core information	St	atus of dwellings	•	Funding	,		Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
10	0	10	0			Community housing	Community housing provider	Social housing register applicants	February 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
10	0	10	0				Turnkey	0	Bundaberg (R)
Project 45									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
3	3	0	0			Community housing	Community housing provider	Social housing register applicants	March 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)

3	3	0	0				New build	0	Mareeba (S)	
Project 46										
Core information	St	atus of dwellings		Funding			Additio	nal information		
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
3	3	0	0			Community housing	Community housing provider	Social housing register applicants	January 2026	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
3	3	0	0				New build	0	Western Downs (R)	
Project 47								<del>.</del>		
Core information	Status of dwellings			Funding			Additio	nal information		
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
2	0	2	0			Public housing	State Government	Social housing register applicants	April 2026	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
2	0	2	0				New build	1	Townsville (C)	
Project 48										
Core information	St	atus of dwellings		Funding			Additio	nal information		
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
4	4	0	0			Public housing	State Government	Social housing register applicants	June 2026	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
4	4	0	0				New build	0	Mount Isa (C)	
Project 49										
Core information	Status of dwellings			Funding		Additional information				

Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
12	12	0	0			Public housing	State Government	Social housing register applicants	July 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
12	12	0	0				New build	1	Brisbane (C)
Project 50									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
49	49	0	0			Public housing	State Government	Social housing register applicants	March 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
49	49	0	0				New build	0	Moreton Bay (C)
Project 51		*							
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				New build	0	Mapoon (S)
Project 52									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027

Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
1	1	0	0				New build	0	Mapoon (S)		
Project 53						······································					
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
1	1	0	0				New build	0	Mapoon (S)		
Project 54											
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
1	1	0	0				New build	0	Mapoon (S)		
Project 55		7	,								
Core information	St	atus of dwellings		Funding			Additio	nal information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2028		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
1	1	0	0				New build	0	Mapoon (S)		
Project 56											
Core information	Status of dwellings			Status of dwellings Funding			Additional information				

Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2028
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				New build	0	Mapoon (S)
Project 57									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2028
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				New build	0	Mapoon (S)
Project 58									
Project 58  Core information	St	atus of dwellings		Funding			Additio	nal information	
Y 22	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Additio  Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
Core information  Number of dwellings expected under this	Newly committed (and not commenced	Newly commenced (and not	Newly	Newly committed (and not	50 0	Type of dwelling  ATSI housing		Intended priority cohorts	(or expected
Core information  Number of dwellings expected under this	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not	50 0		Category of recipient	Intended priority cohorts (if applicable)	(or expected completion)
Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or	Newly commenced (and not completed)  O  All commenced to date (and not	Newly completed  O  All completed to	Newly committed (and not spent)  All committed to date (and	funding  All spent funding	ATSI housing  Additional state contributions and link to existing program (if	Category of recipient Other (LGA) Intended delivery	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of	(or expected completion)  June 2028  Local Government
Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)  1  Project 59	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or completed)  1	Newly commenced (and not completed)  O  All commenced to date (and not completed)  0	Newly completed  0  All completed to date  0	Newly committed (and not spent)  All committed to date (and not spent)	funding  All spent funding	ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Other (LGA)  Intended delivery method(s)  New build	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)  0	(or expected completion)  June 2028  Local Government Area(s)
Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or completed)  1	Newly commenced (and not completed)  O  All commenced to date (and not completed)	Newly completed  0  All completed to date  0	Newly committed (and not spent)  All committed to date (and	funding  All spent funding	ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Other (LGA)  Intended delivery method(s)  New build	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)	(or expected completion)  June 2028  Local Government Area(s)
Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)  1  Project 59	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or completed)  1	Newly commenced (and not completed)  O  All commenced to date (and not completed)  0	Newly completed  0  All completed to date  0	Newly committed (and not spent)  All committed to date (and not spent)	funding  All spent funding	ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Other (LGA)  Intended delivery method(s)  New build	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)  0	(or expected completion)  June 2028  Local Government Area(s)
Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)  1  Project 59  Core information  Number of dwellings expected under this	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or completed)  1  St  Newly committed (and not commenced	Newly commenced (and not completed)  O  All commenced to date (and not completed)  O  atus of dwellings  Newly commenced (and not	Newly completed  O  All completed to date  O	Newly committed (and not spent)  All committed to date (and not spent)  Funding  Newly committed (and not	All spent funding to date  Newly spent	ATSI housing  Additional state contributions and link to existing program (if relevant)	Category of recipient  Other (LGA)  Intended delivery method(s)  New build  Additio	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)  0  nal information  Intended priority cohorts	(or expected completion)  June 2028  Local Government Area(s)  Mapoon (S)  Completion date (or expected

1	1	0	0				Extension	0	Woorabinda (S)
Project 60									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	May 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1:	0	0				Extension	0	Woorabinda (S)
Project 61									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	May 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Woorabinda (S)
Project 62									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	May 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Woorabinda (S)
Project 63									
Core information	Status of dwellings Funding						Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1.	0	0			ATSI housing	Community housing provider	First Nations people	December 2026

Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
1	1	0	0				Extension	0	Cherbourg (S)	
Project 64										
Core information	St	atus of dwellings		Funding			Additio	nal information		
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
1	1	0	0			ATSI housing	Community housing provider	First Nations people	December 2026	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
1	1	0	0				Extension	0	Cherbourg (S)	
Project 65										
Core information	St	atus of dwellings		Funding		Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
1	1	0	0			ATSI housing	Community housing provider	First Nations people	December 2026	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
1	1	0	0				New build	0	Cherbourg (S)	
Project 66	<u> </u>			×						
Core information	St	atus of dwellings		Funding			Additio	nal information		
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
1	1	0	0			ATSI housing	Community housing provider	First Nations people	December 2026	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
1	1	0	0				Extension	0	Cherbourg (S)	
Project 67										
Core information	Status of dwellings			Funding		Additional information				

Number of dwellings	Newly committed (and	Newly commenced	Newly	Newly committed (and not	Newly spent	Time of divalling	Catanamiafuasimiaut	Intended priority cohorts	Completion date
expected under this project	not commenced or completed)	(and not completed)	completed	spent)	funding	Type of dwelling	Category of recipient	(if applicable)	(or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	December 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1.	0	0				Extension	0	Cherbourg (S)
Project 68					****				,
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
78	78	0	0			Community housing	State Government	Social housing register applicants	July 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
78	78	0	0				New build	4	Brisbane (C)
Project 69									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
24	24	0	0			Public housing	State Government	Social housing register applicants	February 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
24	24	0	0				New build	0	Brisbane (C)
Project 70									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
24	24	0	0			Community housing	State Government	Supported accommodation	November 2026

•									
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
24	24	0	0				New build	0	Ipswich (C)
Project 71					*				-
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	December 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Pormpuraaw (S)
Project 72							pin .		
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	December 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Pormpuraaw (S)
Project 73									
Core information	St	atus of dwellings		Funding	4		Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	December 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Pormpuraaw (S)
Project 74				×		se.			
Core information	Status of dwellings			Funding		Additional information			

Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	December 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Pormpuraaw (S)
Project 75									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	December 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
	680 %								
1	1	0	0				Extension	0	Pormpuraaw (S)
1 Project 76	1		0				Extension	0	Pormpuraaw (S)
1 Project 76 Core information	1 St			Funding				0 nal information	Pormpuraaw (S)
	Newly committed (and not commenced or completed)	0		Funding  Newly committed (and not spent)	Newly spent funding	Type of dwelling			Completion date (or expected completion)
Core information  Number of dwellings expected under this	Newly committed (and not commenced	0  atus of dwellings  Newly commenced (and not	Newly	Newly committed (and not	50 0		Additio	nal information  Intended priority cohorts	Completion date (or expected
Core information  Number of dwellings expected under this	Newly committed (and not commenced	Newly commenced (and not completed)	Newly completed	Newly committed (and not	50 0	Type of dwelling	Additio  Category of recipient	nal information  Intended priority cohorts (if applicable)	Completion date (or expected completion)
Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected)	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or	Newly commenced (and not completed)  O  All commenced to date (and not	Newly completed  O  All completed to	Newly committed (and not spent)  All committed to date (and	funding  All spent funding	Type of dwelling  ATSI housing  Additional state contributions and link to existing program (if	Additio  Category of recipient  Other (LGA)  Intended delivery	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of	Completion date (or expected completion)  December 2026  Local Government
Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected)	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or completed)	Newly commenced (and not completed)  All commenced to date (and not completed)	Newly completed  0  All completed to date	Newly committed (and not spent)  All committed to date (and	funding  All spent funding	Type of dwelling  ATSI housing  Additional state contributions and link to existing program (if	Additio  Category of recipient  Other (LGA)  Intended delivery method(s)	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)	Completion date (or expected completion)  December 2026  Local Government Area(s)
Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or completed)  1	Newly commenced (and not completed)  All commenced to date (and not completed)	Newly completed  0  All completed to date	Newly committed (and not spent)  All committed to date (and	funding  All spent funding	Type of dwelling  ATSI housing  Additional state contributions and link to existing program (if	Additio  Category of recipient  Other (LGA)  Intended delivery method(s)  Extension	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)	Completion date (or expected completion)  December 2026  Local Government Area(s)
Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)  1  Project 77	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or completed)  1	Newly commenced (and not completed)  All commenced to date (and not completed)  0	Newly completed  0  All completed to date	Newly committed (and not spent)  All committed to date (and not spent)	funding  All spent funding	Type of dwelling  ATSI housing  Additional state contributions and link to existing program (if	Additio  Category of recipient  Other (LGA)  Intended delivery method(s)  Extension	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)	Completion date (or expected completion)  December 2026  Local Government Area(s)

-		ii.							
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
25	25	0	0				New build	0	Gold Coast (C)
Project 78	,	. 4	- 12	- 1	*				
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
29	29	0	0			Public housing	State Government	Social housing register applicants	December 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
29	29	0	0				New build	0	Gold Coast (C)
Project 7 <sup>9</sup>	li .				N. O.	· · · · · · · · · · · · · · · · · · ·		A	
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
5	5	0	o			Community housing	Community housing provider	Social housing register applicants	May 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
5	5	0	0				New build	0	Logan (C)
Project 8 <sup>0</sup>	*		N	• • • • • • • • • • • • • • • • • • •	K		**		
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Palm Island (S)
									2. 22

Project 81									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Palm Island (S)
Project 82									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Palm Island (S)
Project 83									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1.	0	0				Extension	0	Palm Island (S)
Project 84									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027

Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1.	0	0				Extension	0	Palm Island (S)
Project 85									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Palm Island (S)
Project 86	,	*					*		
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
41	41	0	0			Community housing	Community housing provider	Social housing register applicants	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
41	41	0	0				Turnkey	0	Gladstone (R)
Project 87					5				
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Northern Peninsula Area (R)
Project 88									

Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0			=	Extension	0	Northern Peninsula Area (R)
Project 89									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Northern Peninsula Area (R)
Project 90									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Northern Peninsula Area (R)
Project 91									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027

Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Northern Peninsula Area (R)
Project 92									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1:	0	0				Extension	0	Northern Peninsula Area (R)
Project 93									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Northern Peninsula Area (R)
Project 94									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1::	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0		<b></b>		Extension	0	Northern Peninsula Area (R)

Project 95									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Northern Peninsula Area (R)
Project 96									
Core information	St	atus of dwellings		Funding	r		Additio	nal information	-
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Northern Peninsula Area (R)
Project 97		5	20						
Core information	St	atus of dwellings		Funding			Additio	nal information	_
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Northern Peninsula Area (R)
Project 98									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)

1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	Ī,	0	0				Extension	0	Northern Peninsula Area (R)
Project 99			is.						
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Northern Peninsula Area (R)
Project 100									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Kowanyama (S)
Project 101									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
4	1	0	0	S			Extension	0	V(C)
1	1	0	U				Extension	0	Kowanyama (S)

Core information	St	atus of dwellings		Funding		Additional information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Kowanyama (S)
Project 103									
Core information	Status of dwellings			Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Kowanyama (S)
Project 104									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Lockhart River (S)
Project 105									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027

Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Lockhart River (S)
Project 106									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Lockhart River (S)
Project 107		8							
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Lockhart River (S)
Project 108		"		**- ×					
Core information	St	atus of dwellings		Funding			Additio	nal information	_
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Lockhart River (S)
Project 109									
Core information	St	atus of dwellings		Funding			Additio	nal information	

Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Lockhart River (S)
Project 110									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
6	6	0	0			ATSI housing	Other (LGA)	First Nations people	December 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
6	6	0	0				Extension	0	Doomadgee (S)
7.5 St (2.5.5)									
Project 111	Project 111			<u> </u>					
Project 111  Core information	St	atus of dwellings		Funding			Additio	nal information	
	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Additio  Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
Core information  Number of dwellings expected under this	Newly committed (and not commenced	Newly commenced (and not	Newly	Newly committed (and not	50 (5)	Type of dwelling  ATSI housing		Intended priority cohorts	(or expected
Core information  Number of dwellings expected under this	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not	funding		Category of recipient	Intended priority cohorts (if applicable)	(or expected completion)
Core information  Number of dwellings expected under this project  5  Number of people/households housed (or expected)	Newly committed (and not commenced or completed)  5  All committed to date (and not commenced or	Newly commenced (and not completed)  O  All commenced to date (and not	Newly completed  O  All completed to	Newly committed (and not spent)  All committed to date (and	funding  All spent funding	ATSI housing  Additional state contributions and link to existing program (if	Category of recipient Other (LGA) Intended delivery	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of	(or expected completion)  June 2027  Local Government
Core information  Number of dwellings expected under this project  5  Number of people/households housed (or expected to be housed)  5  Project 112	Newly committed (and not commenced or completed)  5  All committed to date (and not commenced or completed)  5	Newly commenced (and not completed)  0  All commenced to date (and not completed)  0	Newly completed  O  All completed to date  O	Newly committed (and not spent)  All committed to date (and not spent)	funding  All spent funding	ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Other (LGA)  Intended delivery method(s)  Extension	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)  0	(or expected completion)  June 2027  Local Government Area(s)
Core information  Number of dwellings expected under this project  5  Number of people/households housed (or expected to be housed)	Newly committed (and not commenced or completed)  5  All committed to date (and not commenced or completed)  5	Newly commenced (and not completed)  O  All commenced to date (and not completed)	Newly completed  O  All completed to date  O	Newly committed (and not spent)  All committed to date (and	funding  All spent funding	ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Other (LGA)  Intended delivery method(s)  Extension	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)	(or expected completion)  June 2027  Local Government Area(s)
Core information  Number of dwellings expected under this project  5  Number of people/households housed (or expected to be housed)  5  Project 112	Newly committed (and not commenced or completed)  5  All committed to date (and not commenced or completed)  5	Newly commenced (and not completed)  0  All commenced to date (and not completed)  0	Newly completed  O  All completed to date  O	Newly committed (and not spent)  All committed to date (and not spent)	funding  All spent funding	ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Other (LGA)  Intended delivery method(s)  Extension	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)  0	(or expected completion)  June 2027  Local Government Area(s)
Core information  Number of dwellings expected under this project  5  Number of people/households housed (or expected to be housed)  5  Project 112  Core information  Number of dwellings expected under this	Newly committed (and not commenced or completed)  5  All committed to date (and not commenced or completed)  5  Newly committed (and not commenced	Newly commenced (and not completed)  O  All commenced to date (and not completed)  O  atus of dwellings  Newly commenced (and not	Newly completed  O  All completed to date  O	Newly committed (and not spent)  All committed to date (and not spent)  Funding  Newly committed (and not	All spent funding to date  Newly spent	ATSI housing  Additional state contributions and link to existing program (if relevant)	Category of recipient  Other (LGA)  Intended delivery method(s)  Extension  Additio	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)  0  nal information	(or expected completion)  June 2027  Local Government Area(s)  Mornington (S)  Completion date (or expected

1	1	0	0			3	Extension	0	Mornington (S)
Project 113									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0		Ve.	ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1:	0	0				Extension	0	Mornington (S)
Project 114									
Core information	Status of dwellings			Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0	5			Extension	0	Mornington (S)
Project 115									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
2	2	0	0			Public housing	State Government	Social housing register applicants	June 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
2	2	0	0				New build	0	Blackall-Tambo (R)
Project 116									
Core information	St	atus of dwellings		Funding		Additional information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)

2	2	0	0			Public housing	State Government	Social housing register applicants	June 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
2	2	0	0				New build	0	Blackall-Tambo (R)
Project 117			,						
Core information	St	atus of dwellings		Funding	Funding		Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
2	2	0	0			Public housing	State Government	Social housing register applicants	June 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
2	2	0	0			■ New build		0	Douglas (S)
Project 118									
Core information	St	atus of dwellings		Funding		Additional information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
2	2	0	0			Public housing	State Government	First Nations people	June 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
2	2	0	0				New build	0	Mareeba (S)
Project 119									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
2	2	0	0			Public housing	State Government	Social housing register applicants	June 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
2	2	0	0				New build	0	Mount Isa (C)
Project 120									

Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
2	2	0	0			Public housing	State Government	First Nations people	June 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date			Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
2	2	0	0				New build	0	Barcaldine (R)
Project 121									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
2	2	0	0			Public housing	State Government	Social housing register applicants	June 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if method(s)		Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
2	2	0	0				New build	0	Mount Isa (C)
Project 122									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)		Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
2	2	0	0			Public housing	State Government	Social housing register applicants	June 2026
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
2	2	0	0				New build	0	Mount Isa (C)
Project 123									
Core information	St	atus of dwellings		Funding	ı		Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027

Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Hope Vale (S)
Project 124									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	I not Newly spent funding Type of dwelling Category of recip		Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Other (LGA)	First Nations people	June 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				New build	0	Hope Vale (S)
Project 125									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	December 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Torres Strait Island (R)
Project 126									
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1.	0	0			ATSI housing	Community housing provider	First Nations people	December 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Torres Strait Island (R)
Project 127									
Core information	St	atus of dwellings		Funding			Additio	nal information	

			N .	5	1 X				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	not Newly spent Type of dwelling		Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	December 2027
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	and All spent funding to date Additional state contributions and lini to existing program (in relevant)		Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
1	1	0	0				Extension	0	Torres Strait Island (R)
Project 128		10 10 10 10 10 10 10 10 10 10 10 10 10 1							
Core information	St	atus of dwellings		Funding			Additio	nal information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
1	1	0	0			ATSI housing	Community housing provider	First Nations people	December 2027
Number of people/households housed (or expected	All committed to date (and not commenced or	All commenced to date (and not	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
to be housed)	completed)	completed)				relevant)			
to be housed)	completed)	0	0			relevant)	Extension	0	Torres Strait Island (R)
1 Project 129	1	4	0			relevant)	Extension	0	Torres Strait Island (R)
1	1	4	-3	Funding		relevant)		0 nal information	Torres Strait Island (R)
1 Project 129	1	0 tatus of dwellings Newly commenced	-3	Funding  Newly committed (and not spent)	Newly spent funding	Type of dwelling			Completion date (or expected completion)
1 Project 129 Core information  Number of dwellings expected under this	1  Newly committed (and not commenced	Newly commenced (and not	Newly	Newly committed (and not	Security Sec		Additio	nal information  Intended priority cohorts	Completion date (or expected
1 Project 129 Core information  Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not	Security Sec	Type of dwelling	Additio  Category of recipient  Community housing	Intended priority cohorts (if applicable)	Completion date (or expected completion)
Project 129 Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected)	Newly committed (and not commenced or completed)  1  All committed to date (and not commenced or complete or c	natus of dwellings  Newly commenced (and not completed)  O  All commenced to date (and not	Newly completed  O  All completed to	Newly committed (and not spent)  All committed to date (and	funding  All spent funding	Type of dwelling  ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Community housing provider  Intended delivery	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of	Completion date (or expected completion)  December 2027  Local Government
Project 129 Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)  1  Project 130	Newly committed (and not commenced or completed)  All committed to date (and not commenced or completed)  1	Newly commenced (and not completed)  All commenced to date (and not completed)  0	Newly completed  O  All completed to date  O	Newly committed (and not spent)  All committed to date (and not spent)	funding  All spent funding	Type of dwelling  ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Community housing provider  Intended delivery method(s)  Extension	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)	Completion date (or expected completion)  December 2027  Local Government Area(s)
Project 129 Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)  1	Newly committed (and not commenced or completed)  All committed to date (and not commenced or completed)  1	Newly commenced (and not completed)  All commenced to date (and not completed)	Newly completed  O  All completed to date  O	Newly committed (and not spent)  All committed to date (and	funding  All spent funding	Type of dwelling  ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Community housing provider  Intended delivery method(s)  Extension	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)	Completion date (or expected completion)  December 2027  Local Government Area(s)
Project 129 Core information  Number of dwellings expected under this project  1  Number of people/households housed (or expected to be housed)  1  Project 130	Newly committed (and not commenced or completed)  All committed to date (and not commenced or completed)  1	Newly commenced (and not completed)  All commenced to date (and not completed)  0	Newly completed  O  All completed to date  O	Newly committed (and not spent)  All committed to date (and not spent)	funding  All spent funding	Type of dwelling  ATSI housing  Additional state contributions and link to existing program (if	Category of recipient  Community housing provider  Intended delivery method(s)  Extension	Intended priority cohorts (if applicable)  First Nations people  Demolitions & divestments of social housing stock (if relevant)	Completion date (or expected completion)  December 2027  Local Government Area(s)

Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)		Local Government Area(s)
1	1	0	0				Extension	0	Torres Strait Island (R)

<sup>\*</sup> Social housing (for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a disability, older women, families, young people at risk of homelessness and seniors in social housing seeking to downsize to free up family homes.

<sup>\*\*</sup> When summing total funding across all projects, this will exceed total funding provided through the Social Housing Accelerator Payment. This will be due to the provision of state funds, along with funding for enabling infrastructure, and contributions from community housing providers (e.g. land or funding/finance).

<sup>\*\*\*</sup>State land has been contributed towards the delivery of some projects, and this land value has not been reflected in the total project cost.

Table 2. Summary of new activity over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Newly completed dwellings by intended priority cohorts (if applicable) *  Newly commenced (and not completed)  Newly commenced (and not completed)  Newly completed (and not completed)  Newly completed (and not spent)  Newly spent funding (and not spent)  Newly completed (and n		nformation	a i januai	1 y 2023 to 30 Julie 2023, as at 3			atus of dwellings				T		Fund	ing	
80 Total 80 Social housing applicants 0 First Nations social housing applicants 0 Acquisitions  Of which 157 Community housing 159 Public housing 89 ATSI housing****  Additional Information  New additional state contributions and links to existing programs  New additional state contributions and links to executed in locating programs  Note:  **Social housing ****  45 New build 0 Extension 0 Acquisitions  Of which 0 Extension 0 Acquisitions  Of which 0 Extension 0 Acquisitions  Of which 19 Community housing 26 Public housing 0 ATSI housing****  Note:  **Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people, people with a "Social housing register) are suitable for several priority groups, including First Nations people with a "Social housin	Newly completed dwelling	ngs by intended priority			3.5	ewly comm	nenced	N	ewly com	pleted	100				nding
Social housing applicants  O First Nations social housing applicants  O Acquisitions  O Acquisitions  Of which  Of w	cohorts (if applicable) *		(and not	commenced or completed)	(a	nd not con	mpleted)				(a	nd not spent)			
Social housing applicants  O First Nations social housing applicants  O Acquisitions  O Acquisitions  Of which  Of w															
applicants  O First Nations social housing applicants  O Acquisitions  Of which  Of which  Of which  Of which  157 Community housing  159 Public housing  89 ATSI housing****  Of which  Of which  157 Community housing  159 Public housing  80 New Build  O Extension  O Acquisitions  Of which  Of which  157 Community housing  159 Public housing  150 ATSI housing****  New additional information  New additional state contributions and links to existing programs  Note:  *Social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a social housing for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a social housing for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a social housing for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a social housing for tenants from the so			405	Total		45	Total		80	Total					
O	1 1 80	A CONTRACTOR OF THE CONTRACTOR	336	New build		45	New build		80	New build					
Number of people/households housed (or expected to be housed)  157 Community housing 159 Public housing 89 ATSI housing****  Of which 157 Community housing 159 Public housing 89 ATSI housing****  New additional Information New additional state contributions and links to existing programs  New additional state contributions and links to existing programs  Note:  *Social housing for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a		ndors assessed a commence production and constitutions	69	Extension		0	Extension		0	Extension					
Number of people/households housed (or expected to be housed)  157 Community housing 159 Public housing 89 ATSI housing****  157 Community housing 159 Public housing 159 Public housing 150 ATSI housing****  157 Community housing 158 Public housing 159 Public housing 150 ATSI housing****  158 Public housing 159 Public housing 150 ATSI housing****  157 Community housing 158 Public housing 159 Public housing 150 ATSI housing****  157 Community housing 158 Public housing 159 Public housing 150 ATSI housing****  157 Community housing 158 Public housing 159 Public housing 150 ATSI housing****  157 Community housing 158 Public housing 159 Public housing 150 ATSI housing****  158 Public housing 159 Public housing 150 ATSI housing****  158 Public housing 159 Public housing 150 ATSI housing****  158 Public housing 159 Public housing 150 ATSI housing****  159 Public housing 150 ATSI housing****  150 ATSI housing***  150 ATSI housing****  150 ATSI housing****  150 ATSI housing***  150 ATSI housing***  150 ATSI housing***  150 ATSI housing**  150 ATSI housing**			0	Acquisitions		0	Acquisitions		0	Acquisitions					
to be housed)  157   Community housing   19   Community housing   26   Public housing   26   Public housing   27   Public housing   28   Public housing   29   ATSI housing****  Additional information  New additional state contributions and links to existing programs  Note:  * Social housing stock associated with social housing stock associated with social housing stock associated with social housing for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable for several priority groups, including First Nations people, people with a social housing register) are suitable fo			Of whi	ich	١.	Of which			Of whic	h	١.	Of which		Of which	
Additional information  New additional state contributions and links to existing programs  Note:  **Social housing****  **Social housing****  **Social housing****  **Dublic housing***  46 Public housing  46 Public housing  46 Public housing  47 Public housing  48 Public housing  49 ATSI housing****  ATSI housing****  Note:  **Social housing register) are suitable for several priority groups, including First Nations people, people with a second people.	1 ( ) ( ) ( ) ( ) ( ) ( ) ( ) ( ) ( ) (	eholds housed (or expected	157	Community housing		19	Community housing		34	Community housing			1750		Community housing
Additional information  New additional state contributions and links to existing programs  Note:  **Social housing****  Note:  **Social housing ****  Note:  **Social housing register) are suitable for several priority groups, including First Nations people, people with a second register.	417		159	Public housing		26	Public housing		46	Public housing					
New additional state contributions and links to existing programs  New demolitions & divestments of social housing stock associated with  * Social housing (for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a			89	ATSI housing****		0	ATSI housing****		0	ATSI housing****					ATSI housing****
New additional state contributions and links to existing programs  New demolitions & divestments of social housing stock associated with  * Social housing (for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a															
existing programs social housing stock associated with * Social housing (for tenants from the social housing register) are suitable for several priority groups, including First Nations people, people with a															
	20 TACK				l		ousing (for tenants from the	ocia	l housing	register) are suitable for s	SOVO:	al priority group	ne including First N	ations neonle ne	onle with a
disability, older women, families, young people, people at risk of homelessness and seniors in social housing seeking to downsize to free up family	existing programs		projects	aong otoek accounted than					_						-
homes.															Jacobs Charles Control
Total  6 Demolished dwellings  ** When summing total funding across all projects, this will exceed total funding provided through the Social Housing Accelerator Payment. This was be due to the provision of state funds, along with funding for enabling infrastructure, and contributions from community housing providers (e.g.	Total	al	6	Demolished dwellings					-						
State  O Divested dwellings  land or funding/finance).  *** State land has been contributed towards the delivery of some projects, and this land value has not been reflected in the total project cost.	State	te	0	Divested dwellings				war	ds the de	livery of some projects, and	ıd th	is land value has	not been reflected	in the total proje	ect cost.
Other**  Other**	Other	er**				**** ATS	I housing refers to social hous	ing	delivered	in remote and discrete Firs	st Na	ations communit	ties.		
Newly completed dwellings by Local Government Areas			70	1.7 Table 1.											
See Table 2a		F			1										

Table 2a. Total number of newly completed dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

LGA	Number of new dwellings
Bundaberg (R)	5
Burdekin (S)	4
Central Highlands (R)	2
Fraser Coast (R)	9
Gladstone (R)	4
Mareeba (S)	6
South Burnett (R)	8
Southern Downs (R)	8
Sunshine Coast (R)	34
Total	80

Table 3. Summary of all activity to date, as at 30 June 2025

Core informati	on		Status of dwellings		Fur	nding
All completed dwellings by intended priority cohorts (if applicable) *	All dwellings by completion date (or expected completion date)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed	All committed to date (and not spent)	All spent funding to date
110 Total  108 Social housing applicants  2 First Nations social housing applicants  Number of people/households housed (or expected to be housed)  632	Year         Number           2023-24         0           2024-25         110           2025-26         130           2026-27         299           2027-28         93           Total         632	415 Total  346 New build  69 Extension  0 Acquisitions  Of which  167 Community housing  159 Public housing  89 ATSI housing****	107 Total 107 New build 0 Extension 0 Acquisitions  Of which 35 Community housing 72 Public housing 0 ATSI housing****	110 Total  110 New build  0 Extension  0 Acquisitions  Of which  46 Community housing  64 Public housing  0 ATSI housing****	Of which  Community housing  Public housing  ATSI housing****	Of which  Community housing Public housing  ATSI housing****
Additional inform  All additional state contributions and links to existing programs  Total  State  Other**	All demolitions & divestments of social housing stock to date  9	women, families, young people,  ** When summing total funding provision of state funds, along w  *** State land has been contribu	, people at risk of homelessr g across all projects, this will with funding for enabling inf outed towards the delivery o	ness and seniors in social housing I exceed total funding provided th rastructure, and contributions fro	y groups, including First Nations peoples seeking to downsize to free up family nrough the Social Housing Accelerator om community housing providers (e.g. lue has not been reflected in the total nmunities.	homes. Payment. This will be due to the land or funding/finance).

Table 3a. Total number of all completed dwellings to date by Local Government Area (LGA), as at 30 June 2025

LGA	Number of dwellings
Bundaberg (R)	5
Burdekin (S)	4
Carpentaria (S)	2
Central Highlands (R)	2
Charters Towers (R)	16
Fraser Coast (R)	9
Gladstone (R)	4
Mareeba (S)	6
South Burnett (R)	8
Southern Downs (R)	8
Sunshine Coast (R)	34
Townsville (C)	12
Total	110

Table 4. Announcements related to projects

The state of the s			And the second s
Project	Date announced	Description	Link
Project 20	26/06/2025	Council supports housing action in	
3.5	l	52.55	

## Section 2: Changes to social housing wait lists (Clause 3.a.iii of the FFA schedule)<sup>1</sup>

Table 5: Changes to social housing wait list times over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Number of people/househo	lds on social housing wait lists	Number of people/households on social housing added or removed from social housing wait lists					Average social housi	ng wait time (in days)
As at 1 January 2025 (beginning of reporting period)	As at 30 June 2025	Newly added applicants this reporting period	Newly housed applicants this reporting period	Newly removed applicants this reporting period			As at 1 January 2025	As at 30 June 2025
49,975 / 27,668	56,719 / 31,496	6,256	2,729		1,241	Due to parameter variations  Due to policy changes	846 days	861 days

#### Table 6: Changes to social housing wait list times since 30 June 2023, as at 30 June 2025

Number of people/househo	lds on social housing wait lists	Number of people/households on social housing added or removed from social housing wait lists					Average social housi	ng wait time (in days)
As at 30 June 2023 (beginning of Accelerator)	As at 30 June 2025	All added applicants to date	All housed applicants to date	Al	l remove	d applicants to date	As at 30 June 2023	As at 30 June 2025
41,484 / 25,364	56,719 / 31,496	22,921	10,579		8,231	Due to parameter variations  Due to policy changes	849 days	861 days

## Section 3: Social and affordable housing policy commitments announced or introduced since the previous reporting period (Clause 3.b.i)<sup>2</sup>

### Table 7: Social and affordable housing policy commitments

Policy commitment	Date effective	Estimated effect on social and affordable housing supply	Additional comments
Queensland Housing Investment Pipeline	25 June 2025	The 2025-26 Queensland State Budget committed an additional \$1.892 billion towards social and community housing, as part of a total funding commitment of \$5.6 billion over the period to 2028-29 to support Queensland's Housing Investment Pipeline to deliver towards 53,500 social and community homes by 2044. The State Budget also provides \$500 million per annum ongoing from 2029-30 to support an ongoing pipeline of new social and community housing. In addition to State funding, delivery against the 53,500 social and community homes target assumes contributions from the Australian Government and community housing providers.	

Signature of clearing officer (Deputy Secretary or equivalent):	Jarus /mis	Name: Sarah Amos	Position: Deputy Director-General, Social and Affordable Housing Growth	Date: 04 / 09 / 2025
	/ / / /			

44

<sup>&</sup>lt;sup>1</sup> Parameter variation refers to applicants removed off social wait lists outside of allocations or policy changes. For example, being found ineligible or because no contact can be made.

<sup>&</sup>lt;sup>2</sup> Please note that the reporting requirements for planning, zoning and land release reforms will be done through the National Planning Reform Blueprint.

# Social Housing Accelerator – August 2025 Statement of Assurance – South Australia

This Statement of Assurance was due 31 August 2025 and covers the period 1 January 2025 to 30 June 2025.

## Section 1: Social Housing Accelerator dwelling progress (Clauses 3.a.i and 3.a.ii of the FFA schedule)<sup>1,2,3,4</sup>

Table 1. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Project/program 1: Public Housing Newbuilds and Refurbishments										
Core information	nformation Status of dwellings			Funding		Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
192	0	38	0	\$1,500,000	\$1,800,000	Public housing	State government entity	Eligible applicants on the Social Housing Register	2027-2028	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
354 people / 192 households	154	38	0	\$65,900,000	\$1,800,000	\$6,560,000  Funds provided to the Glengowrie Court project through the Public Housing Improvement Program (PHIP) and general public housing maintenance programs <a href="https://www.housing.sa.gov.au/social-housing/public-housing-improvement-program">https://www.housing.sa.gov.au/social-housing/public-housing-improvement-program</a>	74 new builds 118 refurbishments 0 acquisitions	N/A	City of Charles Sturt City of Marion City of West Torren District Council of Ceduna	

<sup>&</sup>lt;sup>1</sup> CORE DEFINITIONS: Please only report on social housing funded by the Social Housing Accelerator in this Statement of Assurance.

<sup>•</sup> Committed: When a project has been formally contracted or a significant component of a multi-stage project has been formally contracted.

<sup>•</sup> Commenced: When the head contractor has site possession and can begin material work on the site.

<sup>•</sup> Completed: When the head contractor has reached practical completion of the work and the site is able to become tenanted.

<sup>•</sup> **Spent:** When the funds have been paid to the head contractor.

<sup>&</sup>lt;sup>2</sup> <u>DWELLINGS:</u> Dwellings should be reported based on status at the end of the reporting period (as at 30 June). Each dwelling is counted in only one category of committed, commenced or completed.

<sup>•</sup> **Newly committed**, **newly commenced** and **newly completed** report on dwellings that have changed status over the reporting period and report latest status. For example, a project that was committed in February and commenced in April would be counted as newly commenced.

<sup>•</sup> All committed, all commenced and all completed report on dwellings since the start of the program and report the latest status.

<sup>&</sup>lt;sup>3</sup> <u>FUNDING:</u> Funding should be reported exclusive of GST and as at the end of the reporting period (as at 30 June). Funding is counted in one category (either committed or spent).

<sup>&</sup>lt;sup>4</sup> <u>DEMOLITIONS & DIVESTMENTS:</u> This refers to social housing that was demolished or divested in order to build a Social Housing Accelerator funded project.

Project/program 1: Co	Project/program 1: Community Housing Investment Fund									
Core information Status of dwellings				Funding		Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
249	82	52	0	\$30,832,674	\$6,119,155	Community Housing	State government entity, community housing provider	Eligible applicants on the Social Housing Register: 27 Disability 17 Homeless 40 Domestic Family Violence 9 Older Women and Older Women/Couple 12 Youth 63 Older Women 88 Other	2025-2028	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
353 people / 249 households	147	102	0	\$57,340,413	\$10,759,587	\$9,488,379 in total  Including \$6,233,472 in existing SAHT interest on development properties	249 new builds 0 refurbishments 0 acquisitions	\$3,254,795 in divestments (\$1,565,673 realised, \$1,689,232 anticipated)	City of Marion City of Port Adelaide Enfield City of Onkaparinga City of Charles Sturt City of Prospect	

Table 2. Summary of <u>new activity</u> over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Core infor	Core information Status of dwellings				tus of dwellings				Fund	ling		Addi	tional i	nformation
Newly completed intended priority (if applicable)	_ ,		committed ot commenced or eted)		r commenced not completed)	Nev	wly completed	Newly committed (and not spent)		Newly spent funding		New additional state contributions and links to existing programs	divest housir	emolitions & ments of social ag stock associated rojects
0 1	Total	82 0 0	New builds Refurbishments Acquisitions	52 38 0	New builds Refurbishments Acquisitions	0 0 0	Total New builds Refurbishments Acquisitions	\$32, 332,674		\$7,919,155		\$0	0	Demolished dwellings Divested dwellings
Number of people/households housed (or expected to be housed)  707 people / 441 households		Of whi	Community housing Public housing	Of wh 52	ich Community housing Public housing	0 Of 1	which Community housing Public housing	Of which \$30,832,674 \$1,500,000	Community housing Public housing	Of which \$6,119,155 \$1,800,000	Community housing Public housing		-	completed dwellings al Government Areas

Table 3. Summary of all activity to date, as at 30 June 2025

Core	information				Sta	tus of dwellings				Fund	ding		Additional	inforr	mation
All completed dwellings by intended priority cohorts (if applicable)	All dwelling completion (or expecte completion	date d		nmitted to date ot commenced or oted)	All con	nmenced to date ot completed)	All completed		All committed to date (and not spent)		All spent fund	ing to date	All additional state contributions to date and links to existing	divestments of social housing	
0 Total	Year 2023-24 2024-25 2025-26 2026-27 2027-28 Total	Number 0 0 62 289 90 441	301 221 80 0 Of whice	Community	140 102 38 0 Of whi	Community	0 0 0 0	Total  New builds  Refurbishments  Acquisitions  ch  Community housing	\$123,240,413 Of which \$57,340,413 \$65,900,000	Community housing Public housing	\$12,559,587 Of which \$10,759,587 \$1,800,000	Community housing Public housing	\$16,048,379	have with	Demolished dwellings Divested dwellings estments been made, another 3 ipated
Number of people/househol ds housed (or expected to be housed) 707 people / 441 households		,	154	Public housing	38	housing Public housing	0	Public housing						All co dwel Gove	ompleted lings by Local ernment s to date

**Table 4. Announcements related to projects** 

Tubic 417 tilliounicellicitis re			
Project	Date announced	Description	Link
Project/program 2:	26/06/2025	Information article: Junction at Tonsley Stage 1	https://www.housing.sa.gov.au/latest-news/june-2025-newsletter
Community Housing		Construction milestone reached	
Investment Fund			
Project/program 2:	17/04/2025	Purrkanaitya Aboriginal Elders Village – 40 dwellings – up to 40 people housed	https://www.housing.sa.gov.au/latest-news/march-2025-newsletter
Community Housing		In March 2025, construction began on Purrkanaitya, a \$17.68 million, 40-unit independent living village for Aboriginal	
Investment Fund		Elders in Southern Adelaide.	https://www.housingaustralia.gov.au/media/housing-australia-
			supports-delivery-purrkanaitya-aboriginal-elders-village
Project/program 1: Public	12/03/2025	New Public Housing: Seaton Public Housing - 22 dwellings, up to 44 people housed	https://www.housing.sa.gov.au/latest-news/february-2025-
Housing Newbuilds and		Public Housing builds reach major milestone, construction commenced at Seaton.	<u>newsletter</u>
Upgrades			

# Section 2: Changes to social housing wait lists (Clause 3.a.iii of the FFA schedule)<sup>5</sup>

Table 5: Changes to social housing wait list times over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Number of people/households of	n social housing wait lists	Number of people/households on so	cial housing added or removed fror	n social housing wait lists	Average social housin	g wait time (in days)
As at 1 January 2025 (beginning of reporting period)	As at 30 June 2025	Newly added applicants this reporting period	Newly housed applicants this reporting period	Newly removed applicants this reporting period	As at 1 January 2025	As at 30 June 2025
15,570	15,862	2,967	1,363	The change in number of applicants from 01/01/2025 15,570 to 30/06/2025 15,862 is reflected by:  - Additional 2,967 new registrations  - Less 1,363 allocations to social housing  - Less 1,312 parameter variations*  *Parameter variations are the net total of applications that may be cancelled, deferred or reactivated during the period as a result in change in circumstances where housing is no longer required / is required, applicant contact and / or removal of duplicate applications.	On average 215 calendar days spent in category 1 before allocation to housing from 30/06/2024 - 01/01/2025	On average 181 calendar days spent in category 1 before allocation to housing from 01/01/2025 - 30/06/2025

Table 6: Changes to social housing wait list times since 30 June 2023, as at 30 June 2025

Number of people/households	on social housing wait lists	Number of people/households on so	Average social housin	g wait time (in days)		
As at 30 June 2023 (beginning of Accelerator)	As at 30 June 2025	All added applicants to date	All housed applicants to date	All removed applicants to date	As at 30 June 2023	As at 30 June 2025
16,685	15,862	10,042	4,231	The change in number of applicants from 01/07/2023 16,685 to 30/06/2025 15,862 is reflected by: - Additional 10,042 new registrations - Less 4,231 allocations to social housing - Less 6,634 parameter variations*	On average 221 calendar days spent in category 1 before allocation as at 30/06/2023	On average 181 calendar days spent in category 1 before allocation to housing from 01/01/2025 - 30/06/2025

<sup>&</sup>lt;sup>5</sup> Parameter variation refers to applicants removed off social wait lists outside of allocations or policy changes. For example, being found ineligible or because no contact can be made.

		*Parameter variations are the net total	
		of applications that may be cancelled,	
		deferred or reactivated during the	
		period as a result in change in	
		circumstances where housing is no	
		longer required / is required, applicant	
		contact and / or removal of duplicate	
		applications.	

# Section 3: Social and affordable housing policy commitments announced or introduced since the previous reporting period (Clause 3.b.i)<sup>6</sup>

Policy commitment	Date effective	Estimated effect on social and affordable housing supply	Additional comments
Social housing to be considered in all planning decisions	23/05/2025	SA Housing Trust will now be formally consulted on all new changes to the planning code.  • This means social housing needs will be considered for each proposal where possible.  • The change makes sure SA Housing Trust is part of South Australia's main planning rules, helping guide decisions to support suitable social housing in affected areas.	https://www.dhud.sa.gov.au/news/stories/social-housing-to-be-considered-in-all-planning-decisions
SA Housing Trust's Rent to Buy Program	22/05/2025	100 homes being built under the Trust's Affordable Housing Initiative will be sold under the Rent-To-Buy Affordable Initiative, meaning 100 eligible long-term renters will have the opportunity to buy a home.	https://www.housing.sa.gov.au/affordable-housing/rent-to-buy  https://www.housing.sa.gov.au/latest-news/rent-to-buy-a-new-doorway-for-home-ownership
SA Housing Trust Vacancy Program	March 2025	The Trust introduced a new model to increase the speed in which vacant properties are re-tenanted through:  • improved forecasting of vacancies  • focusing on delivering essential works to ensure the property is safe, clean and functional  • a more efficient use of contractors, streamlined workflows and faster turnaround times  • rapidly assessing, approving and completing the refurbishment on houses that need significant work  • boosting resources in the team that match customers with properties.	https://www.housing.sa.gov.au/latest-news/march-2025-newsletter

Signature of clearing officer (Deputy Secretary or equivalent):			Name: Nicholas Symons	Position: Chief Financial Officer	Date: $\frac{04}{9} / \frac{09}{2025}$
---	--	--	-----------------------	-----------------------------------	--

<sup>&</sup>lt;sup>6</sup> Please note that the reporting requirements for planning, zoning and land release reforms will be done through the National Planning Reform Blueprint.

### Appendix – breakdown by project

Project Type	Project Name	CHP Partner	Status	Construction start date	Development end date	SHAP funding	Total project value	Social housing outcomes
Community Housing	Thrive Tonsley	Junction	Commenced	May 2024	December 2025	\$15.2	\$23.3m	50
	Devonport	Community Housing Ltd	Committed	April 2025	April 2026	\$5.2	\$8.9m	21
	Uniting on Hawker	Uniting SA	Committed	June 2025	December 2025	\$7m	\$11.2m	24
	Urban Renewal	YourPlace	Commenced	March 2025	March 2026	\$1.7m	\$3.4m	6
	Churchill	Community Housing Ltd	Committed	May 2025	April 2026	\$6.5m	\$9m	20
	Kidman Park	Uniting SA	Commenced	December 2024	December 2025	\$1.8m	\$3.3m	6
	Purrkanaitya	Kaurna Yerta Aboriginal Corporation	Commenced	March 2025	August 2026	\$1.9m	\$17.7m	40
	New Generation Catherine House	Housing Choices SA	Committed	July 2025	June 2027	\$14.4m	\$32.6m	52
	Wirra Mikangka	Housing Choices SA	Committed	June 2025	June 2027	\$10.9m	\$85.0m	20
	(Park Court Build to Rent)							
	Eleanora	Uniting SA	Committed	Jan 2026	June 2028	\$3.5m	\$24.3m	10
New public housing	Seaton	N/A - SAHT	Committed	2024-25	June 2027	\$12.6m	\$12.6m	22
	Camden Park	N/A - SAHT	Committed	2024-25	June 2027	\$25.2m	\$25.2m	48
	Ceduna Aboriginal Housing	N/A - SAHT	Committed	2024-25	June 2027	\$1.9m	\$1.9m	4
Refurbished public housing	Glengowrie	N/A - SAHT	Commenced	2024-25	June 2027	\$8m	\$8m	38
	Drew Court	N/A - SAHT	Committed	2024-25	June 2028	\$20m	\$20m	80

SAHT = South Australian Housing Trust

# Social Housing Accelerator – August 2025 Statement of Assurance – Western Australia

This Statement of Assurance was due 31 August 2025 and covers the period 1 January 2025 to 30 June 2025.

## Section 1: Social Housing Accelerator dwelling progress (Clauses 3.a.i and 3.a.ii of the FFA schedule)<sup>1,2,3,4</sup>

Table 1. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Program 1: Accelerate	or investment in social	housing new dwellings									
Core information		Status of dwellings		Fun	ding	Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
265	0	85	0	\$0	\$8.3 million	Community Housing	State government entity	General waitlist (this includes all categories)	30 June 2028		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
265	95	140	28	\$132.3 million	\$24.8 million	NA	New builds and construction off the plan purchases.	NA	Whole of WA (refer Table 2a)		

<sup>&</sup>lt;sup>1</sup> CORE DEFINITIONS: Please only report on social housing funded by the Social Housing Accelerator in this Statement of Assurance.

<sup>•</sup> **Committed**: When a project has been formally contracted or a significant component of a multi-stage project has been formally contracted.

<sup>•</sup> Commenced: When the head contractor has site possession and can begin material work on the site.

<sup>•</sup> Completed: When the head contractor has reached practical completion of the work and the site is able to become tenanted.

<sup>•</sup> **Spent:** When the funds have been paid to the head contractor.

<sup>&</sup>lt;sup>2</sup> <u>DWELLINGS:</u> Dwellings should be reported based on status at the end of the reporting period (as at 30 June). Each dwelling is counted in only one category of committed, commenced or completed.

<sup>•</sup> **Newly committed**, **newly commenced** and **newly completed** report on dwellings that have changed status over the reporting period and report latest status. For example, a project that was committed in February and commenced in April would be counted as newly commenced.

<sup>•</sup> All committed, all commenced and all completed report on dwellings since the start of the program and report the latest status.

<sup>&</sup>lt;sup>3</sup> <u>FUNDING:</u> Funding should be reported exclusive of GST and as at the end of the reporting period (as at 30 June). Funding is counted in one category (either committed or spent).

<sup>&</sup>lt;sup>4</sup> <u>DEMOLITIONS & DIVESTMENTS:</u> This refers to social housing that was demolished or divested in order to build a Social Housing Accelerator funded project.

Program 2: Accelerato	Program 2: Accelerator refurbishment program												
Core information		Status of dwellings		Fun	ding	Additional information							
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)				
303	0	78	62	0	\$11.9 million	Public Housing (PH)	State government entity	General waitlist (this includes all categories)	30 June 2028				
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)				
303	0	140	164	\$20.9 million	\$29.3 million	NA	Refurbishments	NA	Whole of WA (refer Table 2a).				

Table 2. Summary of <u>new activity</u> over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Core information	Status of dwellings		Funding	Additional information		
Newly completed dwellings by intended priority cohorts (if applicable)	Newly committed (and not commenced or completed)  Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)  Newly spent funding	New additional state contributions and links to existing programs  New demolitions & divestments of social housing stock associated with projects		
62 Total 62 Social Housing	OTotal163Total0New builds65New builds0Refurbishments78Refurbishments0Acquisitions20Acquisitions	62 Total 0 New builds 62 Refurbishments 0 Acquisitions	\$8.3 M new Builds \$11.9 M Refurbishments	NA  O Demolished dwellings O Divested dwellings If needed, add extra details		
Number of people/households housed (or expected to be housed)  62 Households	Of which  O Community housing  O Public housing  Of which  65 Community housing 98 Public housing	Of which  Community housing  Public housing	Of which  \$0   Community   housing   \$5.6   Community   housing   \$14.6   Public housing	Newly completed dwellings by Local Government Areas  62 Refurbishments for LGA (refer Table 2a below)		

### Table 2a. (Optional) Total number of newly completed dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Table 3. Summary of all activity to date, as at 30 June 2025

Core info	ormation				Sta	atus of dwellings				Fur	ding		Additiona	l infor	mation
All completed dwellings by intended priority cohorts (if applicable)	All dwellings by completion date (or expected complete)	oletion		mitted to date t commenced or red)		mmenced to date not completed)	All com	pleted		mitted to date ot spent)	All spent date	funding to	All additional state contributions to date and links to existing programs	dive	emolitions & stments of social ing stock to date
192 Total 28 Community Housing 164 Public Housing	2023-24 2024-25 2025-26 2026-27	28 164 157 133	95 95 0 0	Total  New builds  Refurbishments  Acquisitions	82 140 58	Total New builds Refurbishments Acquisitions	192 0 164 28	Total New builds Refurbishments Acquisitions	Builds \$20.9 N	shments	\$24.8 M Builds \$29.3 M Refurbis		NA		Demolished dwellings Divested dwellings eded, add extra
Number of people/households housed (or expected to be housed) 567 Households	2027-28 Total	85 <b>567</b>	Of whic	Community housing Public housing	Of wh 79 201	Community housing Public housing	0f whic 28 164	Community housing Public housing	\$42. 7 \$110 .5	Community housing Public housing	Of which \$6.7 \$47.4	Community housing Public housing		Gove date 192 Refu	ompleted lings by Local ernment Areas to  New Builds and rbishments for (refer Table 3a

### Table 3a. (Optional) Total number of <u>all completed dwellings</u> to date by Local Government Area (LGA), as at 30 June 2025

### Table 4. Announcements related to projects

Project	Date announced	Description	Link
Project 1: New Builds	07/01/2025	Delivery of 12 new social homes in Albany in WA's Great Southern region	Joint media statement - Albanese Government funds \$4.2 million
			for social housing boost in Albany   Western Australian
			Government

# Section 2: Changes to social housing wait lists (Clause 3.a.iii of the FFA schedule)<sup>5</sup>

Table 5: Changes to social housing wait list times over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Table 51 Changes to social notating	and or changes to south notating truth not time period I suntatily I also so suntations and the period I suntatily I also so s											
Number of people/households of	n social housing wait lists	Number of people/households on soo	Number of people/households on social housing added or removed from social housing wait lists									
As at 1 January 2025 (beginning of reporting period)	As at 30 June 2025	Newly added applicants this reporting period	, , , , , , , , , , , , , , , , , , , ,	Newly re reporting	• • • • • • • • • • • • • • • • • • • •	As at 1 January 2025	As at 30 June 2025					
21,060	22,377		1,119		Due to parameter variations Due to policy changes	847	861					

Table 6: Changes to social housing wait list times since 30 June 2023, as at 30 June 2025

	Number of people/households	on social housing wait lists	Number of people/households on soc	Number of people/households on social housing added or removed from social housing wait lists						
	As at 30 June 2023	As at 30 June 2025	All added applicants to date	All housed applicants to date	All removed applicants to date		As at 30 June 2023	As at 30 June 2025		
	(beginning of Accelerator)									
Ī	19,062	22,377		4,848		Due to parameter variations	735	861		
					Due to policy changes					

<sup>&</sup>lt;sup>5</sup> Parameter variation refers to applicants removed off social wait lists outside of allocations or policy changes. For example, being found ineligible or because no contact can be made.

# Section 3: Social and affordable housing policy commitments announced or introduced since the previous reporting period (Clause 3.b.i)<sup>6</sup>

Policy commitment	Date effective	Estimated effect on social and affordable housing supply	Additional comments
New homes to boost WA's social housing stock	22 May 2025 (pertains to	The State Government has committed \$5.8 billion across a range of measures to	State Government delivers 3,000 social homes since 2021
	whole reporting period)	boost housing supply and support. This includes the delivery of more than 5,800	Western Australian Government
Dwellings added to WA's social housing stock during		social homes, with more than 3,300 homes already complete, and a further 1,000	
the reporting period. Since 2021-22, the WA State		homes under construction or contract. Additionally, since 1 July 2020, more than	
Government has committed \$5.8 billion across a range		2,000 social housing refurbishments have been completed with maintenance to	
of measures to boost housing supply and support. This		many thousands more.	
includes the delivery of more than 5,800 social homes,			
with more than 3,300 homes already complete, and a			
further 1,000 homes under construction or contract.			
State Government support to Community Housing	30 June 2025	The State Government is providing funding support for Community Housing	Construction underway on more social housing in
Providers to deliver social homes		Providers to deliver social housing dwellings in regional and metro WA (more	Dalyellup   Western Australian Government
		examples available)	
			Six more social homes in Viveash thanks to \$2.6 million
			grant   Western Australian Government
Historic boost to affordable and social housing in East	26 June 2025	State Government acquisition of a serviced apartment complex in East Perth that	Historic boost to affordable and social housing in East
Perth		will be repurposed as a mix of affordable and social housing and managed by a	Perth   Western Australian Government
		Community Housing Provider (CHP) to help address the needs of Western	
		Australians in housing stress. Will boost housing supply by up to 236 units.	
Major social and affordable housing works program	30 April 2025	One of the State's biggest social and affordable housing works programs released	State Government calls for builders to deliver more than
		to market, seeking builders to deliver a pipeline of more than 1000 new homes	1,000 new social and affordable homes   Western
			<u>Australian Government</u>
Targetted public sector reforms focused on jobs,	31 March 2025	The Cook Labor Government has announced targeted reforms to the public sector,	Targeted public sector reforms focused on jobs, hospitals
hospitals and houses		to provide renewed focus on the priorities of the Western Australian community.	and houses   Western Australian Government
New planning regulations cut red tape for Community	4 Feb 2025	Further planning reforms to boost the delivery of affordable housing via the	New planning regulations cut red tape for community
Housing		Significant Development Pathway	housing   Western Australian Government

Signature of clearing officer (Deputy Secretary or equivalent):	Name: Ella Quigley	Position: A/Deputy Director General	Date: $\frac{2}{10}/\frac{10}{2025}$

<sup>&</sup>lt;sup>6</sup> Please note that the reporting requirements for planning, zoning and land release reforms will be done through the National Planning Reform Blueprint.

# Social Housing Accelerator – August 2025 Statement of Assurance – Tasmania - Internal

This Statement of Assurance was due 31 August 2025 and covers the period 1 January 2025 to 30 June 2025.

## Section 1: Social Housing Accelerator dwelling progress (Clauses 3.a.i and 3.a.ii of the FFA schedule)<sup>1,2,3,4</sup>

Table 1. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Project/program 1: Flinders Island											
Core information		Status of dwellings		Fu	ınding	Additional information					
Number of dwellings	Newly committed	Newly commenced	Newly completed	Newly	Newly spent	Type of dwelling	Category of recipient	Intended priority	Completion date		
expected under this	(and not commenced	(and not completed)		committed	funding			cohorts	(or expected		
project	or completed)			(and not				(if applicable)	completion)		
				spent)							
10 total dwellings			8 completed			Indigenous community	Indigenous community	Aboriginal housing	July 2025 based on		
						housing	housing provider		current project		
8 Accelerator									timeframes		
Payment dwellings											
Number of	All committed to	All commenced to	All completed to	All committed	All spent funding	Additional state	Intended delivery	Demolitions &	Local Government		
people/households	date (and not	date (and not	date	to date (and	to date	contributions and link	method(s)	divestments of social	Area(s)		
housed (or expected	commenced or	completed)		not spent)		to existing program (if		housing stock (if			
to be housed)	completed)					relevant)		relevant)			
10 households		2 commenced	8 completed				New build	NA	Flinders Island		
assisted in total											
8 households											
assisted through											
Accelerator Payment											

<sup>&</sup>lt;sup>1</sup> CORE DEFINITIONS: Please only report on social housing funded by the Social Housing Accelerator in this Statement of Assurance.

<sup>•</sup> Committed: When a project has been formally contracted or a significant component of a multi-stage project has been formally contracted.

<sup>•</sup> Commenced: When the head contractor has site possession and can begin material work on the site.

<sup>•</sup> Completed: When the head contractor has reached practical completion of the work and the site is able to become tenanted.

<sup>•</sup> **Spent:** When the funds have been paid to the head contractor.

<sup>&</sup>lt;sup>2</sup> <u>DWELLINGS:</u> Dwellings should be reported based on status at the end of the reporting period (as at 30 June). Each dwelling is counted in only one category of committed, commenced or completed.

<sup>•</sup> **Newly committed**, **newly commenced** and **newly completed** report on dwellings that have changed status over the reporting period and report latest status. For example, a project that was committed in February and commenced in April would be counted as newly commenced.

<sup>•</sup> All committed, all commenced and all completed report on dwellings since the start of the program and report the latest status.

<sup>&</sup>lt;sup>3</sup> <u>FUNDING:</u> Funding should be reported exclusive of GST and as at the end of the reporting period (as at 30 June). Funding is counted in one category (either committed or spent).

<sup>&</sup>lt;sup>4</sup> <u>DEMOLITIONS & DIVESTMENTS:</u> This refers to social housing that was demolished or divested in order to build a Social Housing Accelerator funded project.

Project/program 2: L	Project/program 2: Latrobe											
Core information		Status of dwellings		Funding		Additional information						
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)			
6 total dwellings  5 Accelerator Payment dwellings						Community housing	Community housing provider	Priority social housing applicants	August 2026 based on current project timeframes			
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)			
6 households assisted in total  5 households assisted through Accelerator Payment	6 committed					NA	New builds	NA	Latrobe			

Project/program 3: La	Project/program 3: Latrobe										
Core information		Status of dwellings		Fu	ınding	Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
23 total dwellings 23 Accelerator Payment dwellings		23 commenced				Community housing	Community housing provider	Priority social housing applicants	August 2026 based or current project timeframes		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
23 households assisted in total  23 households assisted through Accelerator Payment		23 commenced				NA	New build	NA	Latrobe		

Project/program 4: Gl	Project/program 4: Glenorchy											
Core information		Status of dwellings		Fu	ınding	Additional information						
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)			
15 total dwellings  14 Accelerator  Payment dwellings						Community housing	Homes Tasmania	Priority social housing applicants	April 2026 based on current project timeframes			
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)			
15 households assisted in total  14 households assisted through Accelerator Payment		15 commenced					New build	NA	Glenorchy			

Project/program 5: Gl	Project/program 5: Glenorchy											
Core information		Status of dwellings		Fu	ınding	Additional information						
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)			
23 total dwellings 20 Accelerator Payment dwellings						Community housing	Homes Tasmania	Priority social housing applicants	November 2026 based on current project timeframes			
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)			
23 households assisted in total  20 households assisted through Accelerator Payment	23 committed						New build	NA	Glenorchy			

Project/program 6: Ho	Project/program 6: Hobart										
Core information		Status of dwellings		Fu	ınding	Additional information					
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
38 total dwellings 38 Accelerator Payment dwellings		38 commenced				Community housing	Community housing provider	Priority social housing applicants – women aged 55 or older	March 2027 based on current project timeframes		
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)		
38 households assisted in total 38 households assisted through Accelerator Payment	•	38 commenced				NA	New build	NA	Hobart		

Project/program 7: Ho	obart								
Core information		Status of dwellings		Fu	unding		Additional i	nformation	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
13 total dwellings 8 Accelerator Payment dwellings						Community housing	Community housing provider	Priority social housing applicants – women aged 55 or older	October 2026 based on current project timeframes
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
13 households assisted in total 8 households assisted through Accelerator Payment	13 committed						Redevelopment	7 demolished dwellings (transitional housing)	Hobart

Table 2. Summary of <u>new activity</u> over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Core information		Status of dwellings		Funding	Additional information
Newly completed dwellings by intended priority cohorts (if applicable)	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)  Newly spent funding	New additional state divestments of social housing stock associated with projects existing programs
8 Total 8 First Nations	Total  New builds  Refurbishments  Acquisitions	61 Total 61 New builds Refurbishments Acquisitions	8 Total 8 New builds Refurbishments Acquisitions	\$1,714,044  Of which	\$480,808  0 Demolished dwellings  0 Divested dwellings
Number of people/households housed (or expected to be housed)  8	Of which  Community housing Public housing	Of which  61 Community housing Public housing	Of which  Community housing Public housing 8 Indigenous community housing	Of which  Community housing Public housing  Indigenous community housing	Newly completed dwellings by Local Government Areas 8 for Flinders Island

Table 3. Summary of all activity to date, as at 30 June 2025

Core info	rmation				Statu	s of dwellings				Fund	ling		Addition	al information
All completed dwellings	All dwelling	gs by	All com	mitted to date	All cor	nmenced to date	All co	mpleted	All committed to	date (and not	All spent fundir	ng to date	All additional	All demolitions &
by intended priority	completion	date	(and no	t commenced or	(and n	ot completed)			spent)				state	divestments of
cohorts	(or expecte	ed	complet	ted)		•							contribution	social housing
(if applicable)	completion	date)		·									s to date and	stock to date
	·	·											links to	
													existing	
													programs	
8 Total	Year	Number	128	Total	78	Total	8	Total	\$55,478,012		\$4,695,696		\$4,738,808	0 Demolished
8 First Nations	2023-24		128	New builds	78	New builds	8	New builds	1				capital	dwellings
Seniors	2024-25	8		Refurbishments		Refurbishments		Refurbishments	1				contribution	0 Divested
	2025-26	17		Acquisitions		Acquisitions		Acquisitions	1					dwellings
Number of	2026-27	103							1					All completed
people/households	2027-28		Of whic	h	Of wh	ich	Of wh	nich	Of which		Of which			dwellings by Local
housed (or expected to	Total	128	118	Community	76	Community		Community	1	Community		Community		Government
be housed)				housing		housing		housing		housing		housing		Areas to date
128				Public housing		Public housing		Public housing		Public housing		Public		8 for Flinders
			10	Indigenous	2	Indigenous	8	Indigenous	1	Indigenous		housing		Island
				community		community		community		community				
				housing		housing		housing		housing				

Project	Date announced	Description	Link
Project 6 - Hobart	14 February 2025	Media event for the construction start of 38 units for women on the Housing Register, with a focus on women	No media release from Government.
		aged 55 and over.	
		Media event with Simon Behrakis on behalf of Tasmanian Government and Julie Collins, Federal Minister for	
		Agriculture, Fisheries and Forestry (former Federal Housing Minister).	

## Section 2: Changes to social housing wait lists (Clause 3.a.iii of the FFA schedule)<sup>5</sup>

### Table 5: Changes to social housing wait list times over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Number of people/households o	n social housing wait lists	Number of people/households on so	cial housing added or removed from	social hou	ising wait lists	Average social housin	g wait time (in days)
As at 1 January 2025 (beginning of reporting period)	As at 30 June 2025	Newly added applicants this reporting period	Newly housed applicants this reporting period Newly removed applicants this reporting period		As at 1 January 2025	As at 30 June 2025	
There were 4,866 applicants on the Housing Register as at 1 January 2025	There were 5,163 applicants on the Housing Register as at 30 June 2025	There were 2,250 new applicants on the Housing Register from 1 January to 30 June 2025	There were 418 households housed into social housing from the Housing Register from 1 January to 30 June 2025	1,535	Due to parameter variations Due to policy changes	The average wait time for people who were waiting for social housing on the Housing Register was 74.2 weeks as at 1 January 2025	The average wait time for people who were waiting for social housing on the Housing Register was 74.9 weeks as at 30 June 2025

### Table 6: Changes to social housing wait list times since 30 June 2023, as at 30 June 2025

Number of people/households	on social housing wait lists	Number of people/households on so	cial housing added or removed from	social hou	using wait lists	Average social housin	g wait time (in days)
As at 30 June 2023 (beginning of Accelerator)	As at 30 June 2025	All added applicants to date	All housed applicants to date	All removed applicants to date		As at 30 June 2023	As at 30 June 2025
There were 4,598 applicants on the Housing Register as at 30 June 2023	There were 5,163 applicants on the Housing Register as at 30 June 2025	There were 8,390 new applicants on Housing Register from 30 June 2023 to 30 June 2025	There were 1,947 households housed into social housing from the Housing Register from 30 June 2023 to 30 June 2025	5,878	<u> </u>	The average wait time for people who were waiting for social housing on the Housing Register was 74.4 weeks as at 30 June 2023	The average wait time for people who were waiting for social housing on the Housing Register was 74.9 weeks as at 30 June 2025

# Section 3: Social and affordable housing policy commitments announced or introduced since the previous reporting period (Clause 3.b.i)<sup>6</sup>

Policy commitment	Date effective	Estimated effect on social and affordable housing supply	Additional comments
Establishment of Class 1 Builders Panel in Homes	20 March 2025	Streamline procurement and delivery of critical social and affordable housing	This Builders Panel is for Class 1 buildings, with a
Tasmania		project	separate Class 2 panel in the process of being
			established.
Expansion of Urban Growth Boundary in Southern	22 May 2025	Land for nearly 10,000 new homes unlocked by expanding the urban growth	
Tasmania		boundary of Greater Hobart.	
		This will open up the potential for more social and affordable housing to be	
		delivered across the 615 hectares of land.	

<sup>&</sup>lt;sup>5</sup> Parameter variation refers to applicants removed off social wait lists outside of allocations or policy changes. For example, being found ineligible or because no contact can be made.

<sup>&</sup>lt;sup>6</sup> Please note that the reporting requirements for planning, zoning and land release reforms will be done through the National Planning Reform Blueprint.



Signature of clearing officer (Deputy Secretary or equivalent):

Name: Denise McIntyre Position: Deputy Secretary – Strategy Housing Infrastructure and Planning Date: 12/08/2025

# Social Housing Accelerator – August 2025 Statement of Assurance – [Northern Territory]

This Statement of Assurance was due 31 August 2025 and covers the period 1 January 2025 to 30 June 2025.

### Section 1: Social Housing Accelerator dwelling progress (Clauses 3.a.i and 3.a.ii of the FFA schedule)<sup>1,2,3,4</sup>

Table 1. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

	ew Public Housing 2023		eater Darwin up to 3	Participation of the Control of the			STATE OF STATE			
Core information		Status of dwellings		Fu	inding	Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
28	20	0	2	\$9,404,220.78	\$4,455,711.44	Public Housing	Northern Territory Government, CEO (Housing)	Eligible public housing applicants including Aboriginal people, Seniors and DFSV	2 completed June 2025. 6 completed July 2025. 17 expected completion date March 2026. 3 expected completion date July 2026.	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
28	20	6	2	\$9,413,904.65	\$5,382,321.46	\$1,205,000 land contribution across 4 vacant lots. Greater Darwin	28 New builds	(Optional here) Details will be needed for Tables 2 and 3	City of Darwin City of Palmerston Litchfield Shire	

#### Project/program 1: New Public Housing 2023–2024 to 2027–2028 Alice Springs up to 18 additional public housing dwellings

<sup>&</sup>lt;sup>1</sup> CORE DEFINITIONS: Please only report on social housing funded by the Social Housing Accelerator in this Statement of Assurance.

<sup>•</sup> Committed: When a project has been formally contracted or a significant component of a multi-stage project has been formally contracted.

<sup>•</sup> Commenced: When the head contractor has site possession and can begin material work on the site.

<sup>•</sup> Completed: When the head contractor has reached practical completion of the work and the site is able to become tenanted.

<sup>•</sup> **Spent:** When the funds have been paid to the head contractor.

<sup>&</sup>lt;sup>2</sup> <u>DWELLINGS:</u> Dwellings should be reported based on status at the end of the reporting period (as at 30 June). Each dwelling is counted in only one category of committed, commenced or completed.

<sup>•</sup> Newly committed, newly commenced and newly completed report on dwellings that have changed status over the reporting period and report latest status. For example, a project that was committed in February and commenced in April would be counted as newly commenced.

<sup>•</sup> All committed, all commenced and all completed report on dwellings since the start of the program and report the latest status.

<sup>&</sup>lt;sup>3</sup> <u>FUNDING:</u> Funding should be reported exclusive of GST and as at the end of the reporting period (as at 30 June). Funding is counted in one category (either committed or spent).

<sup>&</sup>lt;sup>4</sup> <u>DEMOLITIONS & DIVESTMENTS:</u> This refers to social housing that was demolished or divested in order to build a Social Housing Accelerator funded project.

Core information		Status of dwellings		Fu	ınding		Additional	information	
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
14	12	0	0	\$7,335,494.93	\$187,870.25	Public Housing	Northern Territory Government, CEO (Housing)	Eligible public housing applicants including Aboriginal people, Seniors and DFSV	2 Refurbishments completed 2024-25 6 expected completion 2025-26 6 expected completion 2026-27
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
14	12	0	2 (refurbished)	\$7,335,494.93	\$322,508.39	\$0. Alice Springs	12 New builds 2 Refurbishments	(Optional here) Details will be needed for Tables 2 and 3	Alice Springs Town Council

Core information		Status of dwellings		Fu	inding	Additional information			
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
3	3	0	0	\$3,248,581.48	\$32,350.04	Public housing	Northern Territory Government, CEO (Housing)	Eligible public housing applicants including Aboriginal people, Seniors and DFSV	3 expected completion 2025-26
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)
3	3	0	0	\$3,248,581.48	\$32,350.04	\$0	3 New builds	(Optional here) Details will be needed for Tables 2 and 3	Barkly Shire Council

Core information	Status of dwellings			Fu	ınding	Additional information			
	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)
9	9	0	0	\$6,534,762.85	\$77,844.26	Public housing	Northern Territory Government, CEO (Housing)	Eligible public housing applicants including Aboriginal people, Seniors and DFSV	9 expected completion 2025-2

### OFFICIAL

Number of	All committed to	All commenced to	All completed to	All committed	All spent funding	Additional state	Intended delivery	Demolitions &	Local Government
people/households	date (and not	date (and not	date	to date (and	to date	contributions and link	method(s)	divestments of social	Area(s)
housed (or expected	commenced or	completed)		not spent)		to existing program (if		housing stock (if	
to be housed)	completed)					relevant)		relevant)	
9	9	0	0	\$6,534,762.85	\$77,844.26	\$0	9 New builds	(Optional here)	Katherine Town
						Katherine		Details will be needed	Council
								for Tables 2 and 3	

Project/program 2: No	ew Public Housing 2023	–2024 to 2027–2028 (m	ninimum 25 dwelling	s)						
Core information		Status of dwellings		Fu	ınding	Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
25	2	0	0	\$976,400.00	\$3,916,347.40	CHP – Social Housing	Community Housing Provider	Eligible people on very low incomes, homelessness, Seniors, DFSV	2027-28	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
25	2	23	0	\$4,474,854.75 + \$976,400.00 for 2 McGuire rebuild = \$5,451,254.75	\$8,025,145.25	\$455,000.00 from 2024 program land contribution across 2 vacant lots	23 New builds 2 Rebuilds	0	Barkly Regional Council Alice Springs Town Council City of Darwin City of Palmerston	

Table 2. Summary of new activity over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Status of dwellings		Fund	ling	Additional information		
Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	New additional state divestments of social housing stock associated with projects existing programs		
O New builds O Refurbishments O Acquisitions  Of which O Community housing O Public housing XXX Please specify	2 New builds 0 Refurbishments 0 Acquisitions  Of which 0 Community housing 2 Public housing  XXX Please	\$27,499,460.04  Of which \$976,400.00 Community housing \$26,523,060.04 Public housing \$XXX Please specify	\$8,670,123.39  Of which  \$3,916,347.40 Community housing  \$4,753,775.99 Public housing  \$XXX Please	Nil  O Demolished dwellings O Divested dwellings If needed, add extra detain Newly completed dwelling by Local Government Area  2 for City of Darwin		
<u>                                     </u>	XX Please specify		XXX Please \$XXX Please	XXX Please Specify SXXX Please housing housing		

Table 2a. (Optional) Total number of newly completed dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

LGA	Number of new dwellings
City of Darwin	2

Table 3. Summary of <u>all activity</u> to date, as at 30 June 2025

Core info	ormation				Sta	tus of dwellings	Funding				Additiona	l infor	mation			
All completed dwellings by intended priority cohorts (if applicable)	All dwelling completion (or expected completion)	date d		mitted to date of commenced or ted)		nmenced to date ot completed)	All com	pleted		l committe ate (and no		All spent fu date	nding to	All additional state contributions to date and links to existing programs	dives	emolitions & tments of social ng stock to date
4 Total 0 First Nations 0 Seniors 4 Public Housing Applicants	Year 2023-24 2024-25 2025-26 2026-27 2027-28	Number 2 2 2 41 9 25	46 44 0 0 2	Total New builds Refurbishments Acquisitions Rebuilds	29 29 0 0	Total New builds Refurbishments Acquisitions	4 2 2 0	Total New builds Refurbishments Acquisitions		31,983,998 f which	3.66	\$13,840,16	9.40	\$1,660,000.00. \$1,205,000.00 from program 1 for Project Greater Darwin (land	5 0 If nee	Demolished dwellings Divested dwellings eded, add extra
Number of people/households housed (or expected to be housed) 79	Total	79	Of whice 2 44 XXX	Ch Community housing Public housing Please specify	23 6 XXX	Community housing Public housing Please specify	0 4 XXX	Community housing Public housing Please specify	9	\$5,451,2 54.75 \$26,532, 743.91 \$XXX	Community housing Public housing Please specify	\$8,025,1 45.25 \$5,815,0 24.15 \$XXX	Commu nity housing Public housing Please specify	contribution across 4 vacant lots).  \$455,000.00 from program 2 New Social Housing (land contribution across 2 vacant lots).	dwel Gove date 2 for 2 for	impleted lings by Local rnment Areas to City of Darwin Alice Springs a Council

Table 3a. (Optional) Total number of <u>all completed dwellings</u> to date by Local Government Area (LGA), as at 30 June 2025

LGA	Number of dwellings	
City of Darwin	2	
Alice Springs Town Council	2	

#### Table 4. Announcements related to projects

Project	Date	Description	Link
\$50 million Social	Announced Announced	Joint media release - The Hon Julie Collins MP Minister for Housing, Minister for Homelessness, Minister for	https://ministers.treasury.gov.au/ministers/julie-collins-2022/media-
Housing Accelerator	20/11/2023	Small Business with Northern Territory Government.	releases/new-partnership-deliver-100-new-homes-nt
payment	20/11/2023	New partnership (Albanese Government with the Northern Territory Government) to deliver up to 100 new	Teleases/ New-partitership-deliver-100-new-nomes-nit
payment		homes for the Northern Territory.	
\$50 million Social	Announced	Northern Territory Government announced the \$50 million from the Federal Government as part of the	
Housing Accelerator	23/11/2023	Social Housing Accelerator payment, will fund up to 100 new urban social housing homes.	https://createsend.com/t/t-CD151E0B1D4B13482540EF23F30FEDED
payment			
Project/program 1a:	Announced	Northern Territory Government announced the tender for the construction of the first eight of 100 new	https://newsroom.nt.gov.au/article?id=5025e9b9b46e220bf5adb659e0657afa
New Public Housing	17/12/2023	social homes across the Northern Territory has been released. The first eight homes will be constructed on	
2023-24 to 2027-28		vacant lots in Rapid Creek, Tiwi, and Wanguri, with a one bedroom and a two-bedroom home constructed on	
Greater Darwin up to		each lot.	
37 additional public		Ash Section State	
housing dwellings		2.3 2.3	
Project/program 1a:	Announced	Northern Territory Government announced a Territory company has been awarded a \$3.6 million contract to	https://newsroom.nt.gov.au/article?id=355ad748bbc63418ce7ced7ef5b64a1d
New Public Housing	13/05/2024	build eight homes across Darwin's northern suburbs, in the first tranche of a \$50 million urban housing	
2023-24 to 2027-28		investment.	
Greater Darwin up to			
37 additional public			
housing dwellings			
February 2024	Announced	Public release of the February 2024 Statement of Assurance - available on the Australian Government	https://treasury.gov.au/sites/default/files/2024-06/combined-statements-of-
Statement of	05/07/2024	Treasury website.	assurance.pdf
Assurance			Action Action to street the street of the st
Community Housing	Announced	Construction will commence on five new homes in Alice Springs as part of a project to deliver up to 100 new	createsend.com/t/t-C5B812D89CEF80AB2540EF23F30FEDED
Central Australia	07/03/2025	social housing properties across the Northern Territory.	
(CHCA) sod turning		The Northern Territory has received \$50 million from the Federal Government's Social Housing Accelerator	
		Payment (SHAP) funding to support the construction of these homes over the next five years.	2 (A)

# Section 2: Changes to social housing wait lists (Clause 3.a.iii of the FFA schedule)<sup>5</sup>

### Table 5: Changes to social housing wait list times over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Number of people/households of	n social housing wait lists	Number of people/households or	social housing added or removed fro	m social ho	using wait lists	Average social housing wait time (in days		
As at 1 January 2025 (beginning of reporting period)	As at 30 June 2025	Newly added applicants this reporting period	Newly housed applicants this reporting period		emoved applicants this ng period	As at 1 January 2025	As at 30 June 2025	
6342	6282	467	246	310	Due to parameter variations  Due to policy changes	N/A	N/A	

<sup>\*</sup>This data is provided at a point in time and may be subject to variations which are due to manual changes to data in waitlist applications, that are not captured in reportable fields.

<sup>&</sup>lt;sup>5</sup> Parameter variation refers to applicants removed off social wait lists outside of allocations or policy changes. For example, being found ineligible or because no contact can be made.

Table 6: Changes to social housing wait list times since 30 June 2023, as at 30 June 2025

Number of people/household	ls on social housing wait lists	Number of people/households on	social housing added or removed from	n social ho	using wait lists	Average social housing wait time (in days)			
As at 30 June 2023 (beginning of Accelerator)	As at 30 June 2025	All added applicants to date	All housed applicants to date	All remo	oved applicants to date	As at 30 June 2023	As at 30 June 2025		
5806	6282	1889	1024	829	Due to parameter variations Due to policy changes	N/A	N/A		

<sup>\*</sup>This data is provided at a point in time and may be subject to variations which are due to manual changes to data in waitlist applications, that are not captured in reportable fields.

	30 June 2023  Estimated wait times for public housing (years)								
Docion		General wait time	es	Priority wait times					
Region -	1 bedroom	2 bedroom	≥3 bedroom	1 bedroom	2 bedroom	≥3 bedroom			
Darwin/Casuarina	8-10	4-6	4-6	6-8	4-6	4-6			
Palmerston	8-10	2-4	2-4	6-8	4-6	2-4			
Katherine	8-10	6-8	6-8	6-8	4-6	6-8			
Nhulunbuy	6-8	6-8	6-8	4-6	4-6	6-8			
Tennant Creek	6-8	6-8	8-10	6-8	2-4	4-6			
Alice Springs	6-8	6-8	6-8	6-8	6-8	6-8			

31 December 2024  Estimated wait times for public housing (years)									
		General wait time	es ·		Priority wait time	es e de la companya d			
Region	1 bedroom	2 bedroom	≥3 bedroom	1 bedroom	2 bedroom	≥3 bedroom			
Darwin/Casuarina	8-10	6-8	8-10	6-8	4-6	4-6			
Palmerston	8-10	4-6	4-6	6-8	4-6	4-6			
Katherine	8-10	6-8	8-10	6-8	6-8	6-8			
Nhulunbuy	8-10	8-10	8-10	4-6	8-10	6-8			
Tennant Creek	8-10	6-8	6-8	8-10	4-6	4-6			
Alice Springs	8-10	8-10	8-10	8-10	8-10	8-10			

The state of the s	30 June 2025 Estimated wait times for social housing (years)								
		General wait time	S		Priority wait time	·s			
Region	1 bedroom	2 bedroom	≥3 bedroom	1 bedroom	2 bedroom	≥3 bedroom			
Darwin/Casuarina	8-10	6-8	8-10	6-8	6-8	4-6			
Palmerston	8-10	4-6	4-6	6-8	4-6	4-6			
Katherine	8-10	6-8	8-10	6-8	6-8	6-8			
Nhulunbuy	8-10	8-10	8-10	4-6	6-8	8-10			
Tennant Creek	8-10	6-8	6-8	8-10	4-6	6-8			
Alice Springs	8-10	8-10	8-10	8-10	8-10	8-10			

# Section 3: Social and affordable housing policy commitments announced or introduced since the previous reporting period (Clause 3.b.i)<sup>6</sup>

**Table** 7: Social and affordable housing policy commitments

Policy commitment	Date effective	Estimated effect on social and affordable housing supply	Additional comments
Increasing safety for public housing tenants	24/12/2024	Mission Australia is delivering the Supported and Safe Integrated Tenancy	Article   Northern Territory Government Newsroom
		Program Pilot at the Litchfield Court public housing complex in Darwin.	
Transforming public housing in Palmerston	18/12/2024	The Northern Territory Government is transferring the management of 100 public	Article   Northern Territory Government Newsroom
		housing properties in Palmerston to the community housing sector.	
Transforming public housing in Alice Springs	21/10/2024	The Northern Territory Government is transferring management of 100 public	Article   Northern Territory Government Newsroom
		housing properties in Alice Springs to the community housing sector to help create	
		better outcomes for social housing tenants.	
Housing deal paves the way for new homes in Tennant	27/07/2024	People in need of safe, secure and affordable housing in Tennant Creek will	Article   Northern Territory Government Newsroom
Creek		benefit from the construction of 12 new homes thanks to a \$6.9 million	
		partnership between the Territory Labor Government, the Commonwealth	
		Government, Housing Australia and Venture Housing Company.	

Name: Amelia Vellar Position: A/CEO, Department of Housing, Local Government and Community Development

<sup>&</sup>lt;sup>6</sup> Please note that the reporting requirements for planning, zoning and land release reforms will be done through the National Planning Reform Blueprint.

# Social Housing Accelerator – August 2025 Statement of Assurance – ACT

This Statement of Assurance was due 31 August 2025 and covers the period 1 January 2025 to 30 June 2025.

## Section 1: Social Housing Accelerator dwelling progress (Clauses 3.a.i and 3.a.ii of the FFA schedule)<sup>1,2,3,4</sup>

Table 1. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Project/program 1: Co	mponent 1 – Purchase	of new properties by A	СТ							
Core information		Status of dwellings		Fu	ınding	Additional information				
Number of dwellings expected under this project	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)	
35-40	0	0	17	\$0	\$11.41 m	Public housing	State government entity	Priority Housing Applicants on social housing register	Completed 6 June 2025	
Number of people/households housed (or expected to be housed)	All committed to date (and not commenced or completed)	All commenced to date (and not completed)	All completed to date	All committed to date (and not spent)	All spent funding to date	Additional state contributions and link to existing program (if relevant)	Intended delivery method(s)	Demolitions & divestments of social housing stock (if relevant)	Local Government Area(s)	
17 households	0	0	17	\$0	\$11.41 m	N/A	Acquisitions	N/A	N/A	

Table 1a. Progress of projects and programs under the Social Housing Accelerator, as at 30 June 2025

Project/program 1: Co	Project/program 1: Component 2 – New Builds and Owned by ACT Housing										
Core information	Status of dwellings			Fu	ınding	Additional information					
· ·	Newly committed (and not commenced or completed)	Newly commenced (and not completed)	Newly completed	Newly committed (and not spent)	Newly spent funding	Type of dwelling	Category of recipient	Intended priority cohorts (if applicable)	Completion date (or expected completion)		
20-25	41	0	0	\$38.24 m	\$0.35 m	Public housing and Community housing	State government entity and community housing provider	Priority housing applicants on social housing register and	41 dwellings expected completion 2026-27.		

<sup>&</sup>lt;sup>1</sup> CORE DEFINITIONS: Please only report on social housing funded by the Social Housing Accelerator in this Statement of Assurance.

<sup>•</sup> Committed: When a project has been formally contracted or a significant component of a multi-stage project has been formally contracted.

<sup>•</sup> Commenced: When the head contractor has site possession and can begin material work on the site.

<sup>•</sup> Completed: When the head contractor has reached practical completion of the work and the site is able to become tenanted.

<sup>•</sup> **Spent:** When the funds have been paid to the head contractor.

<sup>&</sup>lt;sup>2</sup> <u>DWELLINGS:</u> Dwellings should be reported based on status at the end of the reporting period (as at 30 June). Each dwelling is counted in only one category of committed, commenced or completed.

<sup>•</sup> Newly committed, newly commenced and newly completed report on dwellings that have changed status over the reporting period and report latest status. For example, a project that was committed in February and commenced in April would be counted as newly commenced.

<sup>•</sup> All committed, all commenced and all completed report on dwellings since the start of the program and report the latest status.

<sup>&</sup>lt;sup>3</sup> <u>FUNDING:</u> Funding should be reported exclusive of GST and as at the end of the reporting period (as at 30 June). Funding is counted in one category (either committed or spent).

<sup>&</sup>lt;sup>4</sup> <u>DEMOLITIONS & DIVESTMENTS:</u> This refers to social housing that was demolished or divested in order to build a Social Housing Accelerator funded project.

								community service provider TBD.	
Number of	All committed to	All commenced to	All completed to	All committed	All spent funding	Additional state	Intended delivery	Demolitions &	Local Government
people/households	date (and not	date (and not	date	to date (and	to date	contributions and link	method(s)	divestments of social	Area(s)
housed (or expected	commenced or	completed)		not spent)		to existing program (if		housing stock (if	
to be housed)	completed)					relevant)		relevant)	
41 households	41	0	0	\$38.24 m	\$0.35 m	N/A	New builds	N/A	N/A

Table 2. Summary of new activity over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Core information		Status of dwellings		Funding	Additional information	
Newly completed dwellings by	Newly committed Newly commenced N		Newly completed	Newly committed (and Newly spent funding	New additional state New demolitions &	
intended priority cohorts	(and not commenced or	(and not completed)		not spent)	contributions and divestments of social	
(if applicable)	completed)				links to existing housing stock associated	
					programs with projects	
17 Total	41 Total	0 Total	17 Total	\$38.24 m \$11.76 m	N/A 0 Demolished	
	41 New builds	0 New builds	0 New builds		dwellings	
	0 Refurbishments	0 Refurbishments	0 Refurbishments		0 Divested	
	0 Acquisitions	0 Acquisitions	17 Acquisitions		dwellings	
Number of people/households housed (or expected to be housed)	Of which	Of which O Community	Of which  O Community	Of which   Of which   \$31.50   Community   \$0.22   Community	Newly completed dwellings by Local Government Areas	
,	33 Community housing	0 Community housing	housing	m housing   m housing	,	
17 households	8 Public housing	0 Public housing	17 Public housing	\$6.73 Public housing m \$11.54 Public housing m	N/A	

Table 2a. (Optional) Total number of newly completed dwellings by Local Government Area (LGA) over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

LGA	Number of new dwellings
N/A	N/A

Table 3. Summary of all activity to date, as at 30 June 2025

Core info	ormation				Sta	atus of dwellings					Fun	ding		Additiona	l infor	mation
All completed dwellings	All dwelling	s by	All com	mitted to date	All cor	mmenced to date	All com	pleted	All committed to		nitted to	All spent funding to		All additional state	All d	emolitions &
by intended priority	completion	date	(and no	ot commenced or	(and r	not completed)			da	ite (and	d not spent)	date		contributions to	dive	stments of social
cohorts	(or expected	d	comple	eted)										date and links to	hous	ing stock to date
(if applicable)	completion	date)												existing programs		
17 Total	Year	Number	41	Total	0	Total	17	Total	\$38.24 m		\$11.76 n	n		0	Demolished	
	2023-24		41	New builds	0	New builds	0	New builds								dwellings
	2024-25	17	0	Refurbishments	0	Refurbishments	0	Refurbishments							0	Divested
	2025-26		0	Acquisitions	0	Acquisitions	17	Acquisitions								dwellings
Number of	2026-27	41						_							All co	ompleted
people/households	2027-28		Of whice	ch	Of wh	nich	Of whic	ch	_	which		Of which			dwel	lings by Local
housed (or expected to	Total	58	33	Community	0	Community	0	Community			Community	\$0.22	Community		Gove	ernment Areas to
be housed)				housing		housing		housing	ı		housing	m	housing		date	
17 households			8	Public housing	0	Public housing	17	Public housing			Public	\$11.5	Public		N/A	
									3	3 m	housing	4 m	housing			

Table 3a. (Optional) Total number of <u>all completed dwellings</u> to date by Local Government Area (LGA), as at 30 June 2025

LGA	Number of dwellings
N/A	N/A

#### Table 4. Announcements related to projects

Project	Date announced	Description	Link
First Social Housing	18/06/2025	Delivery of the first 17 homes under the Commonwealth-funded Social Housing Accelerator Program in the	First Social Housing Accelerator homes ready for vulnerable
Accelerator homes		ACT. The property includes 13 two-bedroom and 4 three-bedroom single-level townhouses. All 17 homes are	Canberrans - Chief Minister, Treasury and Economic
ready for vulnerable		designed to Class C Adaptable standards.	Development Directorate
Canberrans			
		Located in the ever-growing Molonglo Valley, the new homes have a single garage, and are close to public	
		transport, medical centres, local shopping centres, schools, parkland and the Molonglo River.	
17 brand new social	18/06/2025	Facebook post the Hon Clare O'Neil MP, Minister for Housing, Homelessness and Cities	https://www.facebook.com/share/p/15cUtBpgnB/
housing homes for			
Canberrans who need		In just seven months, an empty paddock has been transformed into 17 new social homes in Canberra —	
them		completed six months ahead of schedule. This project is part of the Albanese Government's broader plan to	
		deliver 55,000 social and affordable homes nationwide, highlighting the impact of effective housing policy.	
17 brand new social	19/06/2025	Facebook Reel the Hon Clare O'Neil MP, Minister for Housing, Homelessness and Cities	https://www.facebook.com/reel/719184853806594
housing homes built in			
7 months		"17 brand new social homes in Canberra built in 7 months! That's what delivery looks like when a government	
		is serious about housing.	
		And we're just getting started. The Albanese Government is delivering 55,000 new social and affordable homes	
		right across the country."	

### Section 2: Changes to social housing wait lists (Clause 3.a.iii of the FFA schedule)<sup>5</sup>

### Table 5: Changes to social housing wait list times over the period 1 January 2025 to 30 June 2025, as at 30 June 2025

Number of people/households o	n social housing wait lists	Number of people/households on soo	cial housing added or removed from	social hou	sing wait lists	Average social housing wait time (in days)		
As at 1 January 2025 (beginning of reporting period)	As at 30 June 2025			Newly removed applicants this reporting period		As at 1 January 2025	As at 30 June 2025	
3,002	3,403	938	300	439 <sup>6</sup> N/A	Due to parameter variations Due to policy changes	1,395	1,327	

#### Table 6: Changes to social housing wait list times since 30 June 2023, as at 30 June 2025

Number of people/households	on social housing wait lists	Number of people/households on soo	cial housing added or removed from	social hou	sing wait lists	Average social housing wait time (in days)		
As at 30 June 2023	As at 30 June 2025	All added applicants to date	All housed applicants to date	All removed applicants to date		As at 30 June 2023	As at 30 June 2025	
(beginning of Accelerator)								
3,174	3,403	3,052	1,143	1,530 <sup>7</sup>	Due to parameter variations	1,358	1,327	
				N/A	Due to policy changes			

## Section 3: Social and affordable housing policy commitments announced or introduced since the previous reporting period (Clause 3.b.i)<sup>8</sup>

<sup>&</sup>lt;sup>5</sup> Parameter variation refers to applicants removed off social wait lists outside of allocations or policy changes. For example, being found ineligible or because no contact can be made.

<sup>&</sup>lt;sup>6</sup> Includes all cancellations, not limited to parameter variations. Due to system constraints, cancellations cannot be disaggregated by specific reason.

<sup>&</sup>lt;sup>7</sup> Includes all cancellations, not limited to parameter variations. Due to system constraints, cancellations cannot be disaggregated by specific reason.

<sup>&</sup>lt;sup>8</sup> Please note that the reporting requirements for planning, zoning and land release reforms will be done through the National Planning Reform Blueprint.

Policy commitment	Date effective	Estimated effect on social and affordable housing supply	Additional comments
30,000 homes by 2030 – Affordable Housing Land Tax Exemption Scheme expansion	01/07/2025	This initiative increases the current property cap of the Affordable Community Housing Land Tax Exemption Scheme from 250 to 1,000 properties. The scheme helps make rentals more affordable for people on low incomes and gives property owners a full land tax exemption if they rent their properties to eligible tenants through a registered community housing provider at less than 75 per cent of the market rent.  Increasing the cap will enable more property owners and eligible tenants to benefit from the scheme.	2025-26 Budget Outlook
30,000 homes by 2030 – Increasing the Affordable Housing Project Fund from \$80 million to \$100 million and affordable rental conversions to deliver the commitment of an additional 5,000 social and affordable homes by the end of 2030	01/07/2025	The ACT Government will provide funding to Chief Minister, Treasury and Economic Development Directorate and the Health and Community Services Directorate to help deliver the commitment of an additional 5,000 social and affordable homes by the end of 2030.	2025-26 Budget Outlook
30,000 homes by 2030 – Supporting more Build-to- Rent. This initiative provides financial assistance for Build-to-Rent providers, in partnership with the ACT Government, to deliver new affordable rental homes in Build-to-Rent developments across the ACT	01/07/2025	These homes will be rented to eligible tenants at less than 75 per cent of market rent.	2025-26 Budget Outlook
Electrification of Public Housing	01/07/2025	The ACT Government will accelerate funding to upgrade gas appliances to appropriate electric alternatives in 1,600 public housing properties, including make-good requirements, associated ancillary electrical works and gas connection abolishment charges by 2028.	2025-26 Budget Outlook
Housing ACT frontline support	01/07/2025	The ACT Government will ensure the ongoing delivery of Housing ACT frontline services and prioritise allocation of any additional operating revenues to five additional frontline staff.	2025-26 Budget Outlook
30,000 homes by 2030 – Housing Australia Future Fund Round 2	01/07/2025	The ACT Government will construct 85 new public housing dwellings, to be leased to Community Housing Providers over a period of 25 years, contributing towards the Government's commitment to expand the Housing ACT property portfolio to 13,200 homes by the end of 2030.	2025-26 Budget Outlook
Expanding the Tenant Participation Grant program	01/07/2025	The ACT Government will double annual funding available under the Tenant Participation Grants program, from \$70,000 currently to \$140,000, to support the participation of public and community housing tenants in social, educational and work-related activities.	2025-26 Budget Outlook
Investing in frontline homelessness services	01/07/2025	The ACT Government will continue funding for hotel accommodation brokerage, and trial an alternative approach to crisis accommodation, by establishing a program that utilises existing Housing ACT properties to provide short term accommodation to those who cannot be supported through other crisis options.	2025-26 Budget Outlook
Supporting homelessness emergency supports	01/07/2025	The ACT Government will continue funding for hotel accommodation brokerage, and trial an alternative approach to crisis accommodation, by establishing a program that utilises existing Housing ACT properties to provide short term accommodation to those who cannot be supported through other crisis options.	2025-26 Budget Outlook
30,000 homes by 2030 – Planning for more public housing	01/07/2025	\$49.8 million reprofiled (previously provisioned) to existing commitment of renewing 1000 dwellings and delivering 400 additional public housing homes. Since commencement of the Program, 1,003 dwellings have been delivered. This Program is designed not only to expand the number of homes but also modernise the public housing portfolio, ensuring hoes are fit for purpose and better aligned with tenant needs.	2025-26 Budget Statements C

### OFFICIAL

Continuation of the Growing and Renewing Public Housing Program.	01/07/2025	\$49.8 million reprofiled (previously provisioned) to existing commitment of renewing 1000 dwellings and delivering 400 additional public housing homes. Since commencement of the Program, 1,003 dwellings have been delivered.  This Program is designed not only to expand the number of homes but also modernise the public housing portfolio, ensuring homes are fit for purpose and	2025-26 Budget Statements C
		better aligned with tenant needs.	
In 2025-26 \$15 million has been committed to invest in	01/07/2025	This commitment ensures the public housing portfolio receives needed repairs	2025-26 Budget Statements C
Public Housing Repairs and Maintenance.		and maintenance, ensuring properties do not become untenantable.	

Signature Name: Yvette Berry MLA

**Position:** Minister for Homes, Homelessness and New Suburbs

Date: 2508 25